

Line	Name	Start	Finish	Working Duration	2016					
					April		May			
					25	6	2	7	9	8
<b>1</b>	<b>Enabling Works - Section 1</b>									
<b>2</b>	<b>Form Site Compound</b>									
3	Stone Up Compound & Access Roads / Form Ramps	24/03/2016	26/04/2016	4w 2d						
4	Tarmac Basecourse inc Final areas to west of extension	01/04/2016	28/04/2016	3d						
5	Cabins	04/04/2016	03/05/2016	2d						
<b>6</b>	<b>New Reception Extension</b>									
7	Stone Up & Pour Slab	21/04/2016	25/04/2016	3d						
8	Masonry	28/04/2016	20/05/2016	3w 1d						
<b>9</b>	<b>Car Park Extension</b>									
<b>10</b>	<b>New Extension - Section 2</b>									
<b>11</b>	<b>Sub-Structure</b>									
12	Excavate & Mass Fill: [G/L 1 to 4&5]	27/04/2016	10/05/2016	1w 4d						
13	Pad Foundation Formwork: [G/L 1 to 4&5]	29/04/2016	12/05/2016	1w 4d						
14	Concrete Foundations inc HD Bolts: [G/L 1 to 4&5]	03/05/2016	13/05/2016	1w 4d						
15	Concrete Ground Beams: [G/L 1 to 4&5]	04/05/2016	16/05/2016	1w 4d						
16	Excavate & Mass Fill: Lift Pit	27/04/2016	28/04/2016	2d						
17	Concrete Base: Lift Pit	29/04/2016	04/05/2016	3d						
18	Wall Formwork: Lift Pit	05/05/2016	09/05/2016	3d						
19	Concrete Walls: Lift Pit	10/05/2016	11/05/2016	2d						
20	Excavate & Mass Fill: [G/L's 5A&B to 9]	11/05/2016	26/05/2016	2w 2d						
21	Pad Foundation Formwork: [G/L's 5A&B to 9]	13/05/2016	31/05/2016	2w 2d						

Tender

 102 - Gledhow - Section 1
  102 - Gledhow - Section 2

Gledhow Primary School

Planner: Steve Booth  
 Manager: Gary Coulton  
 Original Date: 18/05/2015  
 Revision Date: 20/04/2016

NEC CONSTRUCTION PROGRAMME  
 Early Works [Part 3]

© Wates Construction Limited 2016



Programme No: 511234 - GPS - CP  
 Rev: V9 - NEC Update for CP's April 2016