

		Half 2, 2013	Half 1, 2014	Half 2, 2014	Half 1, 2015	Half 2, 2015	Half 1, 2016	Half 2, 2016	Half 1, 2017	Half 2, 2017	Half 1, 2018	Half 2, 2018	Half 1, 2019	Half 2
		J	A	S	O	N	D	J	F	M	A	M	J	J
1	ELOR - Indicative Scheme Programme	3,455.75 d...	18/03/13 08:00											13/07/26 15:00
2	Feasibility Study	149 days	18/03/13 08:00											10/10/13 17:00
7	ELOR Feasibility Review & Update	75 days	11/10/13 08:00											30/01/14 17:00
11	ELOR Stage 2 Scheme Validation	219 days	31/01/14 08:00											03/12/14 17:00
12	Validation Activities	86 days	31/01/14 08:00											30/05/14 17:00
22	Preferred Route Determination	219 days	31/01/14 08:00											03/12/14 17:00
49	WYTF Gateway 1 - Development Approval	124 days?	17/09/14 08:00											16/03/15 17:00
50	Submission of Workstage Programme	1 day	17/09/14 08:00											17/09/14 17:00
51	ELOR Gateway 1 Traffic Modelling	26 days	01/10/14 08:00											05/11/14 17:00
67	Economic Assessment	32 days	03/10/14 08:00											17/11/14 17:00
73	Appraisal Summary	47 days?	20/10/14 08:00											30/12/14 17:00
81	Strategic Case	70 days	18/09/14 08:00											31/12/14 17:00
93	Economic Case	39 days	11/11/14 08:00											09/01/15 17:00
100	Financial Case	36 days	03/11/14 08:00											29/12/14 17:00
105	Commercial Case	33 days	17/11/14 08:00											07/01/15 17:00
115	Management Case	15 days	22/09/14 08:00											10/10/14 17:00
127	WYTF Gateway 1 Business Case Submission	5 days	12/01/15 08:00											16/01/15 17:00
130	WYTF Gateway 1 Review	25 days	19/01/15 08:00											20/02/15 17:00
131	Gateway 1 Clarification Period	15 days	23/02/15 08:00											13/03/15 17:00
132	Gateway 1 Approval	1 day?	16/03/15 08:00											16/03/15 17:00
134	Public Consultation	40 days	03/11/14 09:00											05/01/15 09:00
137	Prelim Design Prep, ELOR Stage 3 Assessment & Preli...	242.5 days?	07/10/14 08:00											17/09/15 13:00
138	Engineering Assessment	214 days	07/10/14 08:00											07/08/15 17:00
178	Environmental Assessment	100 days	18/04/15 08:00											04/09/15 17:00
181	Leeds Traffic Model Update	65 days	14/04/15 08:00											13/07/15 17:00
184	ELOR Pre-Planning Application Traffic Modelling	47.5 days?	14/07/15 08:00											17/09/15 13:00
198	Planning Application Preparation	385 days	14/04/15 08:00											10/10/16 17:00
199	Planning Application Scoping	14 days	14/04/15 08:00											01/05/15 17:00
203	Prepare Transport Assessment	62 days	03/09/15 13:00											30/11/15 13:00
221	Environmental Statement	192.5 days	04/05/15 08:00											03/02/16 13:00
240	Planning Officer Liaison	360 days	19/05/15 08:00											10/10/16 17:00
242	Prepare Planning Statement & Supporting Docume...	68.375 days	02/11/15 09:00											11/02/16 13:00
247	Prepare Planning Application Documents	112 days	09/02/16 13:00											14/07/16 13:00
260	Statutory Procedures	157 days	01/03/16 13:00											06/10/16 13:00
261	Cabinet Approval	7 days	01/03/16 13:00											10/03/16 13:00
265	Land Ownership Review	15 days	10/03/16 13:00											31/03/16 13:00
267	Side Roads Order	80 days	31/03/16 13:00											21/07/16 13:00
273	Compulsory Purchase Order	117 days	31/03/16 13:00											12/09/16 13:00
287	Printing period, sending of notices, notice in paper	15 days	15/08/16 13:00											05/09/16 13:00
288	LCC Publish Draft SRO	2 days	05/09/16 13:00											07/09/16 13:00
289	LCC Publish Draft CPO	2 days	05/09/16 13:00											07/09/16 13:00
290	SRO Objection Period	21 days	07/09/16 13:00											06/10/16 13:00
291	CPO Objection Period	21 days	07/09/16 13:00											06/10/16 13:00
292	Public Inquiry	239 days	20/10/16 13:00											27/09/17 13:00
317	Detailed Design and Prep of Tender Docs (At Risk - A...	152 days	14/07/16 13:00											20/02/17 13:00
324	WYTF Gateway 2 - Procurement Approval	50.5 days	12/06/17 13:00											21/08/17 17:00
361	WYTF Gateway 2 Business Case Approval	21 days	22/08/17 08:00											19/09/17 17:00
364	Procurement	199 days	20/02/17 13:00											24/11/17 13:00
368	WYTF Gateway 3 - Implementation Approval	30 days	23/11/17 13:00											04/01/18 13:00
395	Monitoring & Evaluation - Pre Construction Assessm...	65 days	01/05/17 07:00											28/07/17 17:00
410	Construction	746 days	04/01/18 13:00											13/11/20 13:00
418	Monitoring & Evaluation - Post Construction	1,154.25 d...	08/02/22 13:00											13/07/26 15:00
419	1 Year Post Construction Assessment	182 days	08/02/22 13:00											20/10/22 13:00
437	5 Years Post Construction Assessment	111 days	06/02/26 15:00											13/07/26 15:00
451	Stage 4 Road Safety Audit	261 days?	18/09/20 13:00											20/09/21 13:00