

## APPENDIX 1

### PROGRESS ON LOCAL FRM STRATEGY APPENDIX C (2014)

ID	Priority	Scheduled Completion	Measure	Progress	Comment
<b>S1</b>	Design Stage	2014	Lowther Road, Garforth - Culvert Improvements	Completed	The design was finished and the new culvert has been completed on site.
<b>S2</b>	Design Stage	2014	Ramsden Street, Kippax, Flood Alleviation Scheme	Ongoing	The design has been completed. Seeking approval for funding from the EA and planning approval to deliver the works during 2015.
<b>S3</b>	Design Stage	2016	Leeds City Flood Alleviation Scheme, River Aire	Ongoing	Design work completed and contracts awarded. Defence works at Woodlesford were completed in 2014. Works in the City Centre are to start Summer 2015.
<b>S4</b>	HIGH (1)	2014	Wellhouse Drive Flood Alleviation Scheme, Gledhow	Completed	Culvert and Headwall completed
<b>S5</b>	HIGH (2)	2014	Barnsdale Road Property Level Protection Scheme, Allerton Bywater	Ongoing	Funding has been secured with survey works ongoing to deliver protection works in 2015.
<b>S6 &amp; S9</b>	HIGH (3)	2015	Flood Alleviation Scheme, Mickletown	Ongoing	Agreement reached with developer for major contribution towards flood alleviation for Mickletown
<b>S7</b>	HIGH (4)	2015	Culvert Headwall Repair Scheme, Otley	Completed	Works to build a new headwall have been completed.
<b>S8</b>	HIGH (5)	2015	Cotton Mill Beck Culvert Replacement, Valley Road, Morley	Ongoing	Investigation works have discovered a blockage which is currently being repaired. Further investigation works will be required after the removal of this blockage.