

**APPENDIX 1
PROGRESS ON LOCAL FRM STRATEGY APPENDIX C (2015)**

ID	Priority	Scheduled Completion	Measure	Progress	Comment
S2	Construction Stage	2015	Ramsden Street, Kippax, Flood Alleviation Scheme	Completed	The works were substantially completed during 2015.
S3	Design/ Construction Stage	2016	Leeds City Flood Alleviation Scheme, River Aire Phase 1	Design completed Construction ongoing	Works in the City Centre started in Summer 2015 with programmed completion Summer 2017.
S5	Design Stage	2015	Barnsdale Road Property Level Protection Scheme, Allerton Bywater	Ongoing	Design work ongoing to deliver protection works in 2016.
S6 & S9	Feasibility Study Stage	2016	Flood Alleviation Scheme, Mickletown	Ongoing	Agreement reached with developer for major contribution towards flood alleviation for Mickletown
S8	Assessment Stage	2015	Cotton Mill Beck Culvert, Valley Road, Morley	Assessment completed	Investigation works have discovered that the culvert needs replacing. Business case for funding required.
S29	Design Stage	2015	Queen Street Culvert	Outline design completed	Works will commence following treatment of Japanese knotweed
S30	Feasibility Stage	2016	Wyke Beck Catchment Assessment	Ongoing	Feasibility study work ongoing
S31	Feasibility Stage	2016	Lin Dyke Catchment Assessment	Ongoing	Some works identified and entered onto the schedule
S32	Feasibility Stage	2016	Hawthorn Terrace Flood Alleviation Scheme	Ongoing	Works designed