## APPENDIX 1 PROGRESS ON LOCAL FRM STRATEGY APPENDIX C (2017)

ID	Priority/ Current Phase	Scheduled Phase Completion	Measure	Progress	Comment
S2	Construction Stage	2015 (2016- 17 extra works)	Ramsden Street, Kippax, Flood Alleviation Scheme	Completed	The works were substantially completed during 2015 with additional drainage works and landowner negotiations done in 2016-17.
<b>S3</b>	Design/ Construction Stage	2017	Leeds City Flood Alleviation Scheme, River Aire Phase 1	Design completed Substantially Completed (Construction ongoing Holbeck)	Works in the City Centre started in Summer 2015 with substantial completion December 2017 on the main river Aire sections, Hol Beck works are almost complete, ongoing work to fully develop operational readiness
S5	Design Stage	2017	Barnsdale Road Property Level Protection Scheme, Allerton Bywater	On-hold	Design work largely complete, scheme on hold due to change in property ownership, their proposed changes to the property have yet to be finalised
S6	Design Stage	2018	Pit Lane Flood Alleviation Scheme, Mickletown	Ongoing	Flood bank currently being remodelled and designed, planning submitted, protects against both surface water and river flooding, developer contribution involved
S9	Feasibility Stage	2018	Lower Mickletown Flood Alleviation Scheme, Mickletown	Ongoing	Scheme to protect Lower Mickletown currently being reviewed using the outputs from the latest model of the Lower River Aire, the delivery of this model has been delayed

S8	Feasibility Stage	2017	Cotton Mill Beck Culvert, Valley Road, Morley	Assessment and report completed	Investigation works have discovered that the culvert needs replacing, but presence of services on site mean this issue has been passed back to Network Rail who are working with WYCA to resolve, discussions ongoing
S13	Design Stage	2019	Wakefield Road Flood Alleviation Scheme	Ongoing	Restricted culvert and surface water flow. Install new culvert and widen highway ditch, design being reviewed in line with the findings from the Lin Dyke study (linked to S31)
S15	Design Stage	2018	Killingbeck Meadows Flood Alleviation Scheme, Halton/ Seacroft	Ongoing	Accelerated scheme due to combining the benefits of releasing development sites and providing green infrastructure improvements to a Local Nature reserve as well as providing flood risk reduction, this scheme should receive planning permission in March 2018 and become a registered flood storage area under the Reservoirs Act. This forms part of a joint Wyke Beck Programme delivering housing growth from brownfield land and Local Nature reserve and green space improvements. (linked to S30)
S17	Feasibility Stage	2018	Wortley Beck Flood Alleviation Scheme - Assessment	Ongoing	This study is progressing jointly with the EA and has suffered major delays with the modelling work, work has started to progress again in

	T		T	T	I
					late 2017 after
					modelling work was
					passed to LCC consultants
S29	Design	2018	Queen Street	Outline	Works will
	Stage	2010	Culvert	design	commence following
	311.93			completed	treatment of
				'	Japanese knotweed,
					this is a 3 year
					programme due to
					complete in 2018
S30	Feasibility	2018	Wyke Beck	Ongoing	Feasibility study work
	Stage		Catchment		ongoing taking a
			Assessment		catchment wide approach linking
					housing and
					commercial site
					developments and
					urban green
					infrastructure with
					flood risk ( linked to
004		2010			S15)
S31	Feasibility	2019	Lin Dyke	Ongoing	Strategic Options
	Stage		Catchment –		identified. Outline
			Upper and Middle		Business case being prepared for the
			catchments		Upper Catchment
					(linked to S13)
S32	Design/	2018	Hawthorn	Ongoing	Main works complete
	Construction		Terrace Flood		with further works
	Stage		Alleviation		needed to fully
S34	0 - 10 - 1411 141 - 10	2017	Scheme	O a manufact and	complete the scheme
534	Construction Stage	2017	Glebelands Recreation	Completed	Main works are completed
	Stage		Ground		Completed
S35	Construction	2017	Westfields,	Completed	Substantially
	Stage	2017	Allerton Bywater	Completed	completed December
	- Grago		/ morton by mater		2017.
S36	Construction	2017	Barley Hill	Completed	Part of Lin Dyke
	Stage		Recreation		Study area.
			Ground (Phase 2)		
S37	Feasibility	2018	Leeds Flood	Ongoing	Phase 2 of the Leeds
	Stage		Alleviation		FAS, looking at
			Scheme Phase 2,		solutions across the
			River Aire City		whole catchment
			Centre to Upper Catchment		upstream of Leeds that will reduce flood
			Jaionnoni		risk to the city along
					the river Aire.
					Modelling and
					feasibility work
					largely complete,
					Outline Business
					Case submitted to
					the EA and Treasury
					Jan 2018. Moving in

					to more detailed design in 2018 with construction starting late 2018 early 2019, advanced works have taken place on some 'quick win' items and works at Stourton about to start as is a programme of advanced maintenance and stewardship.
S38	Feasibility Stage	2018	Otley Flood Alleviation Scheme	Ongoing	Initial £90k studied greatly extended to develop full Otley FAS to be constructed by December 2020, currently assessing shortlisted options to identify solutions to protect 58 properties from flooding, funding announced in the Autumn Statement 2016 linked to wider catchment partnership work and Wharfedale Flooded communities study
S39	Feasibility Stage	2018	Wharfedale Flooded Communities Study	Ongoing	Linked to wider catchment partnership work and Otley Flood Alleviation Scheme, initial modelling work currently being assessed