Public Document Pack

Supplementary Information Agenda Item No. 8



HOUSING LEEDS CAPITAL PROGRAMME

Scheme Title	Ward/Areas	Scheme -Status	Estimated Start/Completion Dates
RESPONSIVE PROGRAMME			
Community Safety			
Eurolock Replacement	Multi Ward Citywide	Responsive - Ongoing	Completion Mar 2015
Community Safety Subtotal			
Adaptations			
High Cost Adaptations	Multi Ward East	Responsive - Ongoing	Completion Mar 2015
14/15 Adaptations	Multi Ward Citywide	Responsive - Ongoing	Completion Mar 2015
Adaptations Subtotal			
<u>Voids</u>			
14/15 Capital Voids	Multi Ward Citywide	Responsive - Ongoing	Completion Mar 2015
Voids Subtotal			
Repairs			
14/15 Capital Repairs	Multi Ward Citywide	Responsive - Ongoing	Completion Mar 2015
Repairs Subtotal			
TOTAL RESPONSIVE PROGRAMME			
PLANNED PROGRAMME			
Western & Brook Brook			
Window & Door Replacement	Multi Word Foot	On Sito	Completion Sept 2044
Windows & Doors East Area	Multi Ward East	On Site	Completion Sept 2014
Lingfield Fire Doors	Alwoodley Multi Ward South	On Site	Completed
13/14 Windows & Doors	Multi Ward South Multi Ward West	Completed - Awaiting Final Account	Completed Completed
13/14 Doors & Screens Windows & Doors East Area	Multi Ward West Multi Ward East	Completed Pricing	Start Oct 2014
Windows & Doors East Area Windows & Doors South Parkway Shops	Killingbeck & Seacroft	Pre Start	Start Sept 2014 - Completion Oct 2014
Windows & Doors West and South Area	Multi Ward West & South	On Site	Completion Mar 2015
Windows & Doors Upgrades	Multi Ward Citywide	Planning	TBC
Windows & Doors East Area	Chapel Allerton/Burmantofts & Richmond Hill/Killingbeck & Seacroft/Gi	Pricing	
Window & Door Replacement Subtotal	enaper, anotes a particular a result of the	g	
Thinden & 200. Replacement customs			
Heating & Energy Efficiency			
Clydes District Heating Scheme	Armley	Pre Start	Start Sept 2014
13/14 Commercial Gas Servicing	Multi Ward South	Completed - Awaiting Final Account	Completed
Hollins Grove Infrastructure Upgrade	Kippax & Methley	Completed - Awaiting Final Account	Completed
Boilers South & West	Multi Ward South & West	On Site	Completion Mar 2015
Boilers Sheltered Housing	Multi Ward Citywide	Pre Start	Completion Mar 2015
Boilers East Area	Multi Ward East	On Site	Completion Mar 2015
Boilers East Area	Multi Ward East	On Site	Completion Mar 2015
Electric Heating Replacements	Multi Ward Citywide	Responsive - Ongoing	Completion Mar 2015
Commercial Heating Replacements	Multi Ward Citywide	Responsive - Ongoing	Completion Mar 2015
Heating West Park Drive	Roundhay	Planning	TBC
Prepayment & Heat Meter upgrades Ebor/Saxton Gdns	Burmantofts & Richmond Hill	Planning	Start Feb 2015
Heating & Energy Efficiency Subtotal			
Electrical			
13/14 Alarms & Lighting			
13/14 CCTV Wireless Infrastructure	Multi Ward East	Completed	Completed
	Multi Ward South	Completed - Awaiting Final Account	Completed
Rewires West	Multi Ward South Multi Ward West	Completed - Awaiting Final Account On Site	Completed Completion Mar 2015
Rewires West Rewires South	Multi Ward South Multi Ward West Multi Ward South	Completed - Awaiting Final Account On Site On Site	Completed Completion Mar 2015 Completion Mar 2015
Rewires West Rewires South Rewires East	Multi Ward South Multi Ward West Multi Ward South Multi Ward East	Completed - Awaiting Final Account On Site On Site On Site	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015
Rewires West Rewires South Rewires East Controlled Access	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward West	Completed - Awaiting Final Account On Site On Site On Site Procurement	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/k	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/Multi Ward West	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/k	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/Multi Ward West	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/Multi Ward West	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/Multi Ward West	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal Re-roofing	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/h Multi Ward West Multi Ward Citywide	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement Procurement	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC TBC
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal Re-roofing Canopy Demolitions	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/h Multi Ward West Multi Ward Citywide Hyde Park & Woodhouse	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement Procurement Procurement Procurement	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC TBC Start Oct 2014
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal Re-roofing Canopy Demolitions 13/14 Roofing Programme	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward West Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/h Multi Ward West Multi Ward Citywide Hyde Park & Woodhouse Guiseley and Rawdon	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement Procurement Procurement Procurement Procurement Completed	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC TBC Start Oct 2014 Completed
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal Re-roofing Canopy Demolitions 13/14 Roofing Programme 13/14 Roofing	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/h Multi Ward West Multi Ward Citywide Hyde Park & Woodhouse Guiseley and Rawdon Multi Ward East	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement Procurement Procurement Procurement Completed Completed	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC TBC Start Oct 2014 Completed Completed
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal Re-roofing Canopy Demolitions 13/14 Roofing Programme 13/14 Roofing Roofing	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/t Multi Ward West Multi Ward Citywide Hyde Park & Woodhouse Guiseley and Rawdon Multi Ward East Otley & Yeadon/Multi Ward South and West	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement Procurement Procurement Completed Completed On Site	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC TBC Start Oct 2014 Completed Completed Completed Completion Mar 2015
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal Re-roofing Canopy Demolitions 13/14 Roofing Programme 13/14 Roofing Roofing Westwood & Glen Porches	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/t Multi Ward West Multi Ward Citywide Hyde Park & Woodhouse Guiseley and Rawdon Multi Ward East Ottey & Yeadon/Multi Ward South and West Middleton Park/Morley South	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement Procurement Procurement Completed Completed On Site On Site	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC Start Oct 2014 Completed Completed Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal Re-roofing Canopy Demolitions 13/14 Roofing Programme 13/14 Roofing Roofing Restwood & Glen Porches Roofing Referrals Gledhow Towers Roofing Citywide	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/h Multi Ward Citywide Hyde Park & Woodhouse Guiseley and Rawdon Multi Ward East Ottey & Yeadon/Multi Ward South and West Middleton Park/Morley South Multi Ward East	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement Procurement Procurement On Site Responsive - Ongoing	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC Start Oct 2014 Completed Completed Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 Completion Mar 2015
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal Re-roofing Canopy Demolitions 13/14 Roofing Programme 13/14 Roofing Roofing Restwood & Glen Porches Roofing Referrals Gledhow Towers	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/h Multi Ward Citywide Hyde Park & Woodhouse Guiseley and Rawdon Multi Ward East Otley & Yeadon/Multi Ward South and West Middleton Park/Morley South Multi Ward East Roundhay	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement Procurement Procurement On Site Responsive - Ongoing Planning	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC Start Jun 2015 TBC Start Oct 2014 Completed Completed Completion Mar 2015
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal Re-roofing Canopy Demolitions 13/14 Roofing Programme 13/14 Roofing Roofing Westwood & Glen Porches Roofing Referrals Gledhow Towers Roofing Citywide Re-roofing Subtotal	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/h Multi Ward Citywide Hyde Park & Woodhouse Guiseley and Rawdon Multi Ward East Otley & Yeadon/Multi Ward South and West Middleton Park/Morley South Multi Ward East Roundhay	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement Procurement Procurement On Site Responsive - Ongoing Planning	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC Start Jun 2015 TBC Start Oct 2014 Completed Completed Completion Mar 2015
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal Re-roofing Canopy Demolitions 13/14 Roofing Programme 13/14 Roofing Roofing Westwood & Glen Porches Roofing Referrals Gledhow Towers Roofing Citywide Re-roofing Subtotal Kitchens & Bathrooms	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/h Multi Ward West Multi Ward Citywide Hyde Park & Woodhouse Guiseley and Rawdon Multi Ward East Otley & Yeadon/Multi Ward South and West Middleton Park/Morley South Multi Ward East Roundhay Multi Ward Citywide	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement Procurement Procurement Procurement On Site Presponsive - Ongoing Planning Responsive - Ongoing	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC Start Oct 2014 Completed Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 Completion Mar 2015
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal Re-roofing Canopy Demolitions 13/14 Roofing Programme 13/14 Roofing Roofing Westwood & Glen Porches Roofing Referrals Gledhow Towers Roofing Citywide Re-roofing Subtotal Kitchens & Bathrooms 12/13 kitchen & Bathrooms	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/h Multi Ward West Multi Ward Citywide Hyde Park & Woodhouse Guiseley and Rawdon Multi Ward East Otley & Yeadon/Multi Ward South and West Middleton Park/Morley South Multi Ward East Roundhay Multi Ward Citywide Multi Ward Citywide Multi Ward Citywide	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement Procurement Procurement Procurement On Site On Site On Site On Site On Site Responsive - Ongoing Planning Responsive - Ongoing Completed - Awaiting Final Account	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC Start Oct 2014 Completed Completed Completion Mar 2015 Completion Mar 2015 TBC Completion Mar 2015 TBC Completion Mar 2015 Completion Mar 2015 Completion Mar 2015
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal Re-roofing Canopy Demolitions 13/14 Roofing Programme 13/14 Roofing Roofing Westwood & Glen Porches Roofing Referrals Gledhow Towers Roofing Citywide Re-roofing Subtotal Kitchens & Bathrooms 12/13 kitchen & bathrooms referrals ph2	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/h Multi Ward West Multi Ward Citywide Hyde Park & Woodhouse Guiseley and Rawdon Multi Ward East Otley & Yeadon/Multi Ward South and West Middleton Park/Morley South Multi Ward East Roundhay Multi Ward Citywide Multi Ward Citywide Multi Ward Citywide Multi Ward Citywide	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement Procurement Procurement Procurement On Site Completed - Ongoing Planning Responsive - Ongoing Completed - Awaiting Final Account Completed - Awaiting Final Account	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC Start Oct 2014 Completed Completed Completion Mar 2015 Completion Mar 2015 TBC Completion Mar 2015 TBC Completion Mar 2015 Completion Mar 2015 TBC Completion Mar 2015 Completion Mar 2015
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal Re-roofing Canopy Demolitions 13/14 Roofing Programme 13/14 Roofing Roofing Westwood & Glen Porches Roofing Referrals Gledhow Towers Roofing Sitywide Re-roofing Subtotal Kitchens & Bathrooms 12/13 kitchen & bathrooms referrals ph2 13/14 kitchen & bathrooms	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/h Multi Ward West Multi Ward Citywide Hyde Park & Woodhouse Guiseley and Rawdon Multi Ward East Otley & Yeadon/Multi Ward South and West Middleton Park/Morley South Multi Ward East Roundhay Multi Ward Citywide Multi Ward Citywide Multi Ward Citywide Multi Ward Citywide	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement Procurement Procurement Procurement Procurement On Site Completed - Ongoing Planning Responsive - Ongoing Completed - Awaiting Final Account Completed - Awaiting Final Account Completed - Awaiting Final Account	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC Start Oct 2014 Completed Completed Completion Mar 2015
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal Re-roofing Canopy Demolitions 13/14 Roofing Programme 13/14 Roofing Roofing Westwood & Glen Porches Roofing Referrals Gledhow Towers Roofing Citywide Re-roofing Subtotal Kitchens & Bathrooms 12/13 kitchen & bathrooms referrals ph2 13/14 kitchen & bathrooms 13/14 kitchen & bathrooms	Multi Ward South Multi Ward West Multi Ward South Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/h Multi Ward West Multi Ward Citywide Hyde Park & Woodhouse Guiseley and Rawdon Multi Ward East Otley & Yeadon/Multi Ward South and West Middleton Park/Morley South Multi Ward East Roundhay Multi Ward Citywide Multi Ward Citywide Multi Ward Citywide Multi Ward Citywide Multi Ward West	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement Procurement Procurement Procurement Procurement Pre start Completed Completed On Site On Site Responsive - Ongoing Planning Responsive - Ongoing Completed - Awaiting Final Account	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC Start Oct 2014 Completed Completed Completion Mar 2015
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal Re-roofing Canopy Demolitions 13/14 Roofing Programme 13/14 Roofing Roofing Westwood & Glen Porches Roofing Referrals Gledhow Towers Roofing Citywide Re-roofing Subtotal Kitchens & Bathrooms 12/13 kitchen & bathrooms referrals ph2 13/14 kitchen & bathrooms 15/14 kitchen & Bathrooms	Multi Ward South Multi Ward South Multi Ward South Multi Ward East Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/h Multi Ward West Multi Ward Citywide Hyde Park & Woodhouse Guiseley and Rawdon Multi Ward East Otley & Yeadon/Multi Ward South and West Middleton Park/Morley South Multi Ward East Roundhay Multi Ward Citywide Multi Ward Citywide Multi Ward West Multi Ward East Kirkstall/Adel & Wharfdale	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement Procurement Procurement Procurement Procurement Pre start Completed Completed On Site Responsive - Ongoing Planning Responsive - Ongoing Completed - Awaiting Final Account On Site On Site	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC TBC Start Cct 2014 Completed Completed Completion Mar 2015 Completion Mar 2015 TBC Completion Mar 2015 TBC Completion Mar 2015 Completion Mar 2015 TBC Completion Mar 2015 Completion Mar 2015 TBC Completion Mar 2015 Completion Mar 2015
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal Re-roofing Canopy Demolitions 13/14 Roofing Programme 13/14 Roofing Programme 13/14 Roofing Roofing Westwood & Glen Porches Roofing Gitywide Re-roofing Citywide Re-roofing Subtotal Kitchens & Bathrooms 12/13 kitchen & bathrooms referrals ph2 13/14 kitchen & bathrooms 13/14 kitchens & bathrooms 13/14 kitchens & bathrooms 13/14 kitchens & bathrooms Kitchens & Bathrooms 13/14 kitchens & bathrooms Kitchens & Bathrooms 13/14 kitchens & bathrooms Kitchens & Bathrooms Kitchens & Bathrooms 13/14 kitchens & bathrooms Kitchens & Bathrooms Kitchens & Bathrooms Kitchens & Bathrooms Kitchens & Bathrooms Kitchens & Bathrooms Kitchens & Bathrooms	Multi Ward South Multi Ward South Multi Ward South Multi Ward East Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/h Multi Ward West Multi Ward Citywide Hyde Park & Woodhouse Guiseley and Rawdon Multi Ward East Otley & Yeadon/Multi Ward South and West Middleton Park/Morley South Multi Ward East Roundhay Multi Ward Citywide Multi Ward Citywide Multi Ward Citywide Multi Ward West Multi Ward Cast Kirkstall/Adel & Wharfdale Bramley & Stanningley/Farnley & Wortley/Armley	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement Procurement Procurement Procurement Procurement Pre start Completed Completed On Site Responsive - Ongoing Planning Responsive - Ongoing Planning Completed - Awaiting Final Account On Site On Site On Site	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC TBC Start Oct 2014 Completed Completion Mar 2015 Completion Mar 2015 TBC Completion Mar 2015 TBC Completion Mar 2015
Rewires West Rewires South Rewires East Controlled Access CCTV Upgrade Keyfob Upgrades CCTV Server Upgrades Electrical Subtotal Re-roofing Canopy Demolitions 13/14 Roofing Programme 13/14 Roofing Roofing Westwood & Glen Porches Roofing Referrals Gledhow Towers Roofing Citywide Re-roofing Subtotal Kitchens & Bathrooms 12/13 kitchen & bathrooms referrals ph2 13/14 kitchen & bathrooms 1	Multi Ward South Multi Ward South Multi Ward South Multi Ward East Multi Ward East Multi Ward West Armley/Bramley & Stanningley/Calverley & Farsley/Farnley & Wortley/h Multi Ward West Multi Ward Citywide Hyde Park & Woodhouse Guiseley and Rawdon Multi Ward East Otley & Yeadon/Multi Ward South and West Middleton Park/Morley South Multi Ward East Roundhay Multi Ward Citywide Multi Ward Citywide Multi Ward West Multi Ward East Kirkstall/Adel & Wharfdale	Completed - Awaiting Final Account On Site On Site On Site Procurement Procurement Procurement Procurement Procurement Procurement Procurement Pre start Completed Completed On Site Responsive - Ongoing Planning Responsive - Ongoing Completed - Awaiting Final Account On Site On Site	Completed Completion Mar 2015 Completion Mar 2015 Completion Mar 2015 TBC Start Jun 2015 TBC TBC Start Cct 2014 Completed Completed Completion Mar 2015 Completion Mar 2015 TBC Completion Mar 2015 TBC Completion Mar 2015 Completion Mar 2015 TBC Completion Mar 2015 Completion Mar 2015 TBC Completion Mar 2015 Completion Mar 2015

Kitchen & Bathrooms Referrals	Multiward East	Responsive - Ongoing	Completion Mar 2015
Kitchen & Bathrooms Referrals	Multi Ward South & West	Responsive - Ongoing	Completion Mar 2015
Kitchen & Bathrooms 5	Harewood/Chapel Allerton	Pre Start	Start Sept 2014
	nalewood/Chapei Alietton	Fie Stait	Start Sept 2014
Kitchens & Bathrooms Subtotal			
<u>Environmentals</u>			
13/14 Environmentals	Killingbeck and Seacroft	Planning	TBC
Greenlea Mount Car Park	Guiseley and Rawdon	On Site	Completion Aug 2014
13/14 Environmental Improvements	Multi Ward South	Completed - Awaiting Final Account	Completed
13/14 fFncing	Multi Ward South	Completed - Awaiting Final Account	Completed
13/14 Cottingley Environmentals	Beeston & Holbeck	Completed - Awaiting Final Account	Completed
Garages	Killingbeck & Seacroft	Completed	Completed
Environmental Improvements - Nevilles	Temple Newsom	Planning	Start Feb 2015-Completion Jul 2015
Contribution to Highways Works Nevilles	Temple Newsom	Planning	Start Feb 2015-Completion Jul 2015
Tinshills Environmentals	Weetwood	Planning	TBC
Environmentals Subtotal			
Miscellaneous			
14/15 Sanctuary Scheme	Multi Ward Citywide	Responsive - Ongoing	Completion Mar 2015
Satellite tv upgrades	Multi Ward Citywide	Planning	TBC
Disability Access Works	Multi Ward West	Planning	Start Jan 2015
Miscellaneous Subtotal	Walt Ward West	i lailing	otal vali 2010
miscenarieous Subtotai			
Area Panel Schemes	HAD Foresting Word Asses	Diseasing	700
12/13 Inner West area panel	HAP Funding West Area	Planning	TBC
14/15 Area Panels	HAP Funding	Charged to capital at year end	Completion Mar 2015
Area Panel Schemes Subtotal			
Community Safety			
CCTV West link to control room	Multi Ward East	Completed - Awaiting Final Account	Completed
13-14 Community safety	Multi Ward East	Completed - Awaiting Final Account	Completed
Community Safety Subtotal			
	 		
Structural Remedials & Insulation			
13/14 Cavity Wall & Loft Insulation	Multi Ward East	Completed	Completed
	Multi Ward South	·	· ·
External Wall Insulation		On Site	Completion Dec 2014 Completion Mar 2015
Manor Farm Enveloping Scheme	Middleton Park	On Site	·
13/14 Energy effciency	Multi Ward South	Completed	Completed
13/14 Scooter Stores & Fire Safety	Multi Ward South	Completed - Awaiting Final Account	Completed
13/14 Wimpey High Rise Panels	Multi Ward East	Procurement	Start Sept 2014
Highways External Insulation	Killingbeck & Seacroft	Planning	Start May 2015 -Completion May 2016
Green Deal Energy Efficiency Work	Multi Ward Citywide	Procurement	Start Jan 2015
Cavity Wall & Insulation	Multi Ward Citywide	Planning	Start Jan 2015
Multi-Storey Repairs	Multi Ward Citywide	Planning	3 Year Programme
Concrete Render Repairs	Otley & Yeadon/Guisley & Rawdon	Planning	TBC
Tingley Bungalow Build	Ardsley & Robin Hood	Planning	TBC
Structural Remedials & Insulation Subtotal			
Communal Replacements			
13/14 Cottingley - Lift replacement	Beeston & Holbeck	On Site	Completion Oct 2014
	Burmantofts & Richmond Hill	Completed	Completed
12/13 Cromwell Heights - Lift Replacements		·	·
Multi-Storey Construction Assessments	Multi Ward Citywide	Completed - Awaiting Final Account	Completed
High Rise Lifts	Multi Ward Citywide	Procurement	Completion 2015/16
Low Rise Lifts	Multi Ward Citywide	Procurement	Completion Mar 2015
Communal Entry Refurbishments	Farnley & Wortley/Pudsey/Hyde Park & Woodhouse/Armley	Pricing	Start Oct 2014 -Completion Mar 2015
Drying Room Doors	Multi Ward Citywide	Planning	TBC
Communal Replacements Subtotal			
Conversion/Regeneration Works			
Moorhaven Court Conversion	Alwoodley	Planning	TBC
Beckhill Buyback	Chapel Allerton	With Legal	твс
Misc Props (7 garnets props)	City & Hunslet	Completed	Completed
Malvern Rise & Waverley Garth	City & Hunslet/Beeston & Holbeck	On Site	Completion Jun 2015
EASEL Buy back and Demolitions	Killingbeck & Seacroft	With Legal	TBC
Lincombe Drive Demolition	Roundhay	Pre Start	TBC
Rocheford Court Demolition	City & Hunslet	Completed - Awaiting Final Account	Completed
Sheltered Housing Refurbishment -Farrar Lane	Adel & Wharfdale	Procurement	Start Oct 2014- Completion Jul 2015
Bawn Estate compulsary purchase	Farnley & Wortley	Pricing	Start Nov 2014 - Completion Feb 2015
Beckhills Demolition	Chapel Allerton	Property Clearance	TBC
	Hyde Park & Woodhouse	Pricing	TBC
Little London Hub	-		TBC
White Laithe	Crossgates & Whinmoor	Planning	
Cross Green Group Repairs	Burmantofts & Richmond Hill	Planning	TBC - Linked to wider grouped repairs scheme
Conversion/Regeneration Works Subtotal			
Fire Safety Works			
The state of the s	Burmantofts & Richmond Hill	On Site	Completion Oct 2014
13/14 Fire Safety -Fire Stopping		On Site	Completion Oct 2014
13/14 Fire Safety -Fire Stopping 13/14 Fire Door replacement	Killingbeck & Seacroft	On Site	
	Killingbeck & Seacroft Multi Ward East	Completed - Awaiting Final Account	Completed
13/14 Fire Door replacement			Completed Completed
13/14 Fire Door replacement 13/14 Fire Safety Works	Multi Ward East	Completed - Awaiting Final Account	,
13/14 Fire Door replacement 13/14 Fire Safety Works 13/14 Fire Safety -Random	Multi Ward East Multi Ward East	Completed - Awaiting Final Account Completed - Awaiting Final Account	Completed
13/14 Fire Door replacement 13/14 Fire Safety Works 13/14 Fire Safety -Random Fire Doors - scheme 1 Fire Doors - scheme 2	Multi Ward East Multi Ward East Beeston & Holbeck/Kippax & Methley	Completed - Awaiting Final Account Completed - Awaiting Final Account Pricing	Completed Start Nov 2014
13/14 Fire Door replacement 13/14 Fire Safety Works 13/14 Fire Safety -Random Fire Doors - scheme 1 Fire Doors - scheme 2 Fire Doors - scheme 3	Multi Ward East Multi Ward East Beeston & Holbeck/Kippax & Methley Multi Ward East Multi Ward East	Completed - Awaiting Final Account Completed - Awaiting Final Account Pricing Procurement On Site	Completed Start Nov 2014 Start Jan 2015 Completion Mar 2015
13/14 Fire Door replacement 13/14 Fire Safety Works 13/14 Fire Safety -Random Fire Doors - scheme 1 Fire Doors - scheme 2 Fire Doors - scheme 3 Fire Safety - Communal & Flat Doors	Multi Ward East Multi Ward East Beeston & Holbeck/Kippax & Methley Multi Ward East Multi Ward East Multi Ward East Armley/Bramley & Stanningley/City & Hunslet/Hyde Park & Woodhouse	Completed - Awaiting Final Account Completed - Awaiting Final Account Pricing Procurement On Site Pre Start	Completed Start Nov 2014 Start Jan 2015 Completion Mar 2015 Start Oct 2014
13/14 Fire Door replacement 13/14 Fire Safety Works 13/14 Fire Safety -Random Fire Doors - scheme 1 Fire Doors - scheme 2 Fire Doors - scheme 3	Multi Ward East Multi Ward East Beeston & Holbeck/Kippax & Methley Multi Ward East Multi Ward East	Completed - Awaiting Final Account Completed - Awaiting Final Account Pricing Procurement On Site	Completed Start Nov 2014 Start Jan 2015 Completion Mar 2015

		<u></u>	<u> </u>
Fire Safety - Carering upgrades	Multi Ward Citywide	On Site	Completion Mar 2015
Fire Safety - Fire Stopping	Multi Ward Citywide	Procurement	Start Dec 2014 - Completion 2016/17
Fire Safety - Signage	Multi Ward Citywide	Pre Start	Start Oct 2014 - Completion Apr 2015
Fire safety - Scooter Parks	Multi Ward East	Planning	Start Jan 2015
Fire safety - Scooter Parks	Multi Ward South & West	Pricing	Start Oct 2014
Fire Safety - Meter Cabinets	Multi Ward East	Completed - Awaiting Final Account	Completed
Fire Safety - Meter Cabinets	Multi Ward South & West	Pricing	Start Oct 2014
Fire Detection	Multi Ward East	Pre Start	Start Sept 2014
Fire Detection	Multi Ward South & West	Procurement	Start Nov 2014
Fire Safety - Ventilation	Bramley & Stanningley	Pricing	Start Jan 2015- Completion Mar 2015
Fire Safety - Cables	Multi Ward Citywide	Pricing	Start Nov 2014
Fire Safety Works Subtotal			
Commercial Assets			
14/15 Commercial Asset Maintainance	Multi Ward Citywide	Responsive - Ongoing	Completion Mar 2015
14/15 HRA assets	Multi Ward Citywide	Responsive - Ongoing	Completion Mar 2015
Commercial Assets Subtotal			
Service Delivery			
13/14 Office Modernisation	Garforth & Swillington	Completed - Awaiting Final Account	Completed
IT upgrade - orchard mobile	Service Delivery	Rolled out	TBC
Asbestos for 15/16 programme	Multi Ward Citywide	Planning	Completion Mar 2015
Office Buildings	Service Delivery	In Progress	Completion Dec 2014
Service Delivery Costs	Service Delivery	Ongoing	Completion Mar 2015
Overheads	Service Delivery	Ongoing	Completion Mar 2015
Kirkstall Office	Kirkstall	Planning	TBC
Asbestos Outhouses	Multi Ward Citywide	Planning	TBC
Service Delivery	Multi Ward Citywide	Planning	TBC
Service Delivery Subtotal			
TOTAL PLANNED PROGRAMME			
TOTAL HOUSING LEEDS CAPITAL PROGRAMME			
TOTAL HOUSING LEEDS CAPITAL PROGRAMME	1	i	



	Capital Deli
Headline Articles	£000s
Decency Work	
Kitchen & Bathroom Replacements	9,800
Electrical Rewires	2,100
Roofing	1,800
Windows & Doors	1,300
Heating & Energy Efficiency Work	
Manor Farms	1,000
Green Deal	1,500
Biomass District Heating	2,300
Highways Structural & Energy Efficiency Work	2,000
Multi Storey Structural Improvements	1,500
Malvern's & Waverley's	2,700
Environmental Improvements	3,000
Fire Safety	6,600
Heating	9,100
Community Safety Improvements to Sheltered Housing >Farrar Lane	2,100 2,470

>Moorhaven Court	650
Joint Venture Work	
Cross Green Grouped Repair	1,300
Neville's - Environmental & Highways Improvements	1,100

very - Marketing & Communication Plan

Kitchen & Bathroom Replacements to approx. 1500 properties across the city Work has already begun and replacements will continue all year.

Rewiring approx. 700 properties across the city - ensuring our properties meet the latest legislation. Roofing replacements delivered across the city in the financial year.

Window & Door replacements to approx. 400 properties citywide - work has started and will be delivered throughout the year.

Completion of External improvements including: Windows & Doors, Roofing and porches to 192 properties. This work starts week commencing 21st July and will run for approx. 8 months.

To be completed as part of the wider Leeds City Region Green Deal Contract - this work will provide energy efficiency improvements such as external insulation to residents and is due to commence in September.

Providing affordable energy efficient heating to 230 properties in the Clydes Multi Storey Blocks and Phil May Court Sheltered Complex. The existing electric storage heating will be replaced with a state of the art Biomass Heating system providing green energy and giving tenants controllable heating and facilities to monitor their energy consumption. This scheme is currently in the final planning stages with Contractors due to be appointed over the next few weeks.

Work to carry out Structural Repairs and Energy Efficiency work to the 2 Highways Blocks is currently in the planning stages. Budget provision has been allocated to complete both blocks.

Currently in planning stages - this work will run over 3 years and enhance the lifespan of multi storey blocks across the city.

12 month scheme due to start on 28th July. Completing decency & decency plus work such as Kitchens & Bathrooms, Rewires, Heating and External improvements to 89 properties

Currently in the planning stages - Area Offices have been asked to identify priority environmental improvements for their areas. These are now being collated and will be priced over the next few months. Further plans for delivery of the work will be issued.

Ensuring properties are compliant with latest regulations and our residents are protected, work includes Fire Doors, Fire Stopping and emergency lighting

Work to be completed to approx. 3000 properties including installation of energy efficient boilers, heating upgrades and radiators.

CCTV upgrades, improvements to door security and access to communal areas.

Remodelling and redevelopment of sheltered flats and bedsites and communal facilities. This scheme is due to start on site in September and will take 12 months to complete.

Improvements to the sheltered scheme to increase appeal, security and communal areas as well as decency work to individual properties where required. Consultation events have been held with residents and work is currently being scoped to be priced.

Energy Efficiency work, Boundary Treatment improvements, Roofing, Windows & Doors replacements will be completed to Housing Leeds properties as part of an overall £5.7m scheme for improvements in the Cross Green Area. This scheme will be delivered over the next 3 years and benefit from ECO grant funding.

A joint programme of works will be undertaken over 2 years to complete boundary treatment improvements alongside work completed by Highways Departments to improve parking and roads. This scheme is currently in planning stages and will be completed in conjunction with the Highways work to minimise disruption to residents.