RHB FUNDING PROGRAMME								
Delivery by Regeneration Special Projects Team								
Scheme	Details		Approvals	Remaining Scheme Costs	Remaining Authority to Spend		Funded by SRHP	Funded by HMR
				£m	£m	£m	£m	£m
	Properties to acquire Already Acquired	85 12						
properties to provide a cleared site for redevelopment potentially as one of the initial sites for a Beeston Hill and	RSL Managed by LSH Total no. of properties affected Aiming for site cleared 2008	23 12 132	EB approval 19/1/05	7.56	2.25	4.25	3.56	2.94
	Properties to acquire Already aquired Managed by LEH RSL	8 2 25 1	10,1700	1.00	2.20	4.20	0.00	2.04
• •	Total no. of properties affected Aiming for a cleared site 2007	36	EB approval 14/6/06	1.5	1.5	0	1.5	0
Ashley Road, Harehills Acquisition and demolition of	Acquisition and demolition of all properties complete. Remaining budget required for settlement of claims arising from CPO.		EB approval 13/10/04	0.42	0.42	0	0.42	
	Properties to acquire Already Aquired	4 1						
Cross Green Phase 1 Cross Green Crescent, Grove Ave Acquisition and demolition of properties to provide a cleared site for redevelopment	Managed by LEH Total no. of properties affected Aiming for a cleared site 2007	16 21	EB approval 17/5/06	0.5	0.5	0	0.5	i
	Properties to acquire Managed by LEH	20 31						

Scheme	Details		Approvals		Authority to Spend		.,	Funded by HMR
				£m	£m	£m	£m	£m
Beverleys, Beeston Acquisition and demolition of properties to provide a cleared site for redevelopment potentially as one of the initial sites for a Beeston Hill and	Properties to acquire Already Acquired RSL Managed by LSH Total no. of properties affected	85 12 23 12 132	EB approval					
Holbeck PP Partnership	Aiming for site cleared 2008		19/1/05	7.56	2.25	4.25	3.56	2.94
Comptons, Harehills Acquisition and demolition of properties to provide a cleared site for redevelopment	Properties to acquire Already aquired Managed by LEH RSL Total no. of properties affected Aiming for a cleared site 2007		EB approval 14/6/06	1.5	1.5	0	1.5	
Ashley Road, Harehills Acquisition and demolition of properties to provide a cleared site for redevelopment	Acquisition and demolition of all properties complete. Remaining budget required for settlement of claims arising from CPO.	1	EB approval 13/10/04	0.42	0.42			
Cross Green Phase 1 Cross Green Crescent, Grove Ave Acquisition and demolition of properties to provide a cleared site for redevelopment	Properties to acquire Already Aquired Managed by LEH Total no. of properties affected Aiming for a cleared site 2007		EB approval 17/5/06	0.5	0.5	0	0.5	5
Cross Green Phase 2 St Hildas Crescent, Grove Avenue Acquisition and demolition of properties to provide a cleared site for redevelopment	Properties to acquire Managed by LEH LCC Total no. of properties affected Aiming for a cleared site 2008		EB approval 20/9/06	2.4	2.4	0	2.4	L
Cross Green Phase 3 Subject to development and approval of scheme			To seek EB approval 24/01/07	0.727	0	0.727	0.727	,
Holbeck, Recreations Acquisition and demolition of properties to provide a cleared site for redevelopment in support of PFI bid for Beeston Hill and Holbeck	Properties to acquire Managed by LSH Shop Owned by LCC Total no. of properties affected Aiming for site cleared 2008		EB approval 18/10/06	2.95	2.95			
Holbeck, Recreations Ph2 Subject to development and approval of scheme			To seek EB approval 24/01/07	1	0	1	1	
Total Delivered by Regeneration Special Projects team				17.06	10.02	5.977	10.11	5.89

RHB FUNDING PROGRAMME									
Delivery by Environmental Health									
			Remaining Scheme	Remaining Authority to	Authority	Funded by	Funded		
Scheme	Details	Approvals	Costs £m		-		by HMR		
				£m	£m	£m	£m		
Decent Homes	 i) Aviarys Decontamination Scheme ii) Care and Repair Home Maintenance Scheme iii) Further Loans & Grants 	Ongoing	2	0.5	1.5	2	0		
Group Repair, Burley	External enveloping scheme to extend the life of up to 45 properties by 30 years	To seek EB approval 13/12/06	2.15	0	2.15	2.15	0		
Group Repair, Beeston Phase 3	External enveloping scheme to extend the life of up to 60 properties by 30 years	To seek EB approval 24/01/07	1.8	0	1.8	0.643	1.157		
Contractual Commitments Schemes to which the council was committed prior to the introduction of RHB funding streams.	 i) Group Repair Beeston Phase 2 External enveloping scheme to extend the life of up to 56 properties by 30 years ii) Residual Unpaid Grants iii)CPOs to aquire long term empty properties iv) Asbestos Support 	Ongoing	2.45	1.3			0		
Total Delivered by Environmental Health Team			8.4	1.8	6.6	7.24	1.16		
			-	•					
Total Delivered by N&H			25.46	11.82	12.58	17.35	7.05		