

2004-2012 Capital Budget

£683,008.00

## Ardsley & Robin Hood

Project	Delivery Organisation	Projected Capital cost	Actual Spend	Outcomes	Status
<b>Sports Facility Development</b> The development of a home ground site with training facilities and a club house for Tingley Athletic Junior Football Club <i>Approval date: 25/04/2005</i>	Tingley Athletic Football Club	£20,000.00	£20,000.00	Clearance of the existing site Levelling and drainage of the site. Provision of a new access point with car parking facilities. Build of a new clubhouse with changing facilities and multi purpose room. More people in the area benefiting from local sports facilities.	Complete
<b>West Ardsley Community Centre Improvements</b> Repairs to bring community centre back into active use <i>Approval date: 11/07/2005</i>	City Development/ Neighbourhoods & Housing	£16,564.00	£16,564.00	Restore outside lighting. Replace existing handrails. Additional fencing. Roller shutter door. Replace gutter and fall pipes. Connect gas supply to centre. Maintenance works to gents toilets. After school and youth provision provided in the area. More young people engaged in diversionary activities. A base for community groups to hold activities in the area.	Complete
<b>Litterbins Ardsley &amp; Robin Hood 2005/2006</b> Additional litterbins for areas identified as being problematic for litter. <i>Approval date: 12/12/2005</i>	Environmental Services	£2,900.00	£2,900.00	17 Dual compartment, free standing litter bins. A reduction in the amount of litter in the area. Improvements to the environment.	Complete
<b>East Ardsley Community Centre Fence</b> Security measures taken around the East Ardsley Community Centre which has been a hotspot for ASB <i>Approval date: 12/12/2005 (£13,193)</i>	City Development	£12,300.00	£12,300.00	A security fence to be installed around the Centre. Lighting to be installed on the exterior of the centre. Planning permission to be obtained from City Services. A reduction in the amount of vandalism the centre was experiencing.	Complete

**Outer South Capital Wellbeing Budget  
2004 - 2012**

<p><b>Westerton Road Allotments Fencing</b> To erect steel fencing around the back of Westerton Road Allotments. <i>Approval date: 06/11/2006</i></p>	Parks & Countryside	£10,071.75	£10,071.75	A steel security fence. Reduction in vandalism, and anti social behaviour.	Complete
<p><b>Litterbins 2007/2008</b> Additional litterbins for areas identified as being problematic for litter <i>Approval date: 25/02/2008</i></p>	Environmental Services	£2,325.00	£2,325.00	6 additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment.£2,400 ring fenced but actual project underspent.	Complete
<p><b>Tingley Athletic Junior Football Club – Car Park Provision</b> To continue development of Tingley Junior Athletic FC by supporting the installation of a car park surface on the overflow car park. <i>Approval date: 25/02/2005</i></p>	Tingley Junior Athletic Football Club	£12,000.00	£12,000.00	New Overflow car park for users of Tingley FC. Supporting community groups to improve local environment and involving more young people in activities.	Complete
<p><b>Smithy Lane Recreation Ground</b> To develop play facilities at this Parks and Countryside owned recreational ground. <i>Approval date: 09/02/2009</i></p> <p><b>Smithy Lane Recreation Ground Youth Equipment</b> To purchase and install a 'Nexus' play unit <i>Approved date: 30/11/09</i></p>	Parks and Countryside	£35,000.00	£35,000.00	New play facilities. Tenants and Residents Group supported in delivering a project requested from community consultation. Improvement to the environments. Reduction in ASB. Increased facilities for children and young people.	Complete
<p><b>Improved Drainage to Public Footpath Number 20 Rothwell at Oakley underpass</b> Installation of a gully to prevent a key public right of way being flooded. <i>Approval date: 14/04/2008</i></p>	Parks and Countryside	£1,717.19	£1,717.19	Improved footpath. Improvement to the environment. Supporting local residents association to improve local environment.	Complete

**Outer South Capital Wellbeing Budget  
2004 - 2012**

<p><b>Lofthouse Cemetery</b> Erect a new metal fence and a gate <i>Approval date: 15/03/10</i></p>	Parks and Countryside	£5,500.00	£5,500.00	Reduce ASB and vandalism, improve security and visual impact.	Complete
<p><b>Lofthouse PB</b> Projects decided by the community through participatory budgeting to receive funding. <i>Approval Date: 15/3/10</i></p>	Lofthouse Brass Band and Carlton Scouts.	£2,540.75	£2,540.75	More activities for children and young people and improvements to the local environment.	Complete
<p><b>Litterbins 2010/2010</b> Additional litterbins for areas identified as being problematic for litter <i>Approval date: 21/6/2010</i></p>	Environmental Services	£3,200.00	£0.00	6 additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment.£2,400 ring fenced but actual project underspent.	ongoing
<p><b>Robin Hood Athletic FC - new changing facilities</b> New changing facilities at local club <i>Approval date: 18/10/10</i></p>	Robin Hood Athletic FC	£5,000.00	£5,000.00	Local community facility improved to provide high quality activities for children and young people.	ongoing
<p><b>East Ardsley Recreation Ground Footpath Improvements</b> Improve footpath at the recreation group <i>Approval date: 14/03/11</i></p>	Parks and Countryside	£5,000.00	£0.00	Increased access to leisure facilities for local residents.	ongoing
<p><b>Proposed Zebra Crossing, Robin Hood</b> Installation of a Zebra Crossing on Leadwell Lane/Westfield Road <i>Approval date: 14/03/11</i></p>	Highways	£20,000.00	£0.00	Increased safety for pedestrians crossing Leadwell Lane and Westfield Road in Robin Hood	ongoing

**Outer South Capital Wellbeing Budget  
2004 - 2012**

<p><b>Improved Access, East and West Ardsley Allotment Association</b></p> <p>To allow the community group to build a hard standing drive for deliveries to their shop.</p> <p><i>Approval date: 14/03/11</i></p>	Parks and Countryside	£1,300.00	£1,300.00	Increased sustainability for this group as they are able to sell produce and supplies with the profits going back into the association.	Complete
<p><b>Rothwell NPT Pro Laser Device</b></p> <p>To purchase a pro laser speeding device</p> <p><i>Approval date:</i></p>	Rothwell NPT	£1,750.00	£0.00	Reduction in speeding and road traffic collisions in Rothwell NPT area.	ongoing
<p><b>Northfield Place Fencing</b></p> <p>Installation of new fencing</p> <p><i>Approval date:</i></p>	Aire Valley Homes	£560.00	£0.00	Reduction in fear of crime as footfall is diverted away for vulnerable residents gardens and homes.	ongoing
<p><b>Ramsgate Crescent additional parking</b></p> <p>To create new parking on Lofthouse estate for residents and users of the</p> <p><i>Approval date:</i></p>	Parks and Countryside	£3,323.31	£0.00	Increased use of a community facility. Improved physical appearance of a priority neighbourhood.	ongoing
<p><b>Posts for Dog Fouling Signs</b></p> <p>Purchase 16 posts and brackets to allow A4 signs to be erected.</p> <p><i>Approval date: 4/7/11</i></p>	Parks and Countryside	£71.20	£0.00	Reduction in dog fouling at parks across the outer south.	ongoing
<p><b>Smithy Lane Rec Goal Posts</b></p> <p>Purchase 5 a side goal ends for the park.</p> <p><i>Approval date: 17/10/11</i></p>	Parks and Countryside	£750.00	£0.00	Encourage use of the park, enhance the environment and safeguard children and properties by deterring children from playing close to the properties.	ongoing
<b>Ardsley &amp; Robin Hood Total</b>		<b>£169,873.20</b>	<b>£135,218.69</b>		

**Outer South Capital Wellbeing Budget  
2004 - 2012**

## All Morley

Project	Delivery Organisation / Description	Projected Capital cost	Actual Spend/ Completion Status	Outputs	Status
<b>Morley Community Radio</b> A radio station to be established covering the Morley area <i>Approval date: 24/04/2005</i>	Morley Community Radio	£10,000.00	£10,000.00	Broadcasted 12 days in December and 10 days in July. 40 people were involved. Many voluntary and statutory organisations fed into this and gave interviews on air. More local people being aware and able to voice their opinion on local issues.	Complete
<b>Morley Leisure Centre Disability Access</b> Measures to make Morley Leisure Centre DDA compliant. <i>Approval date: 11/07/2005</i>	Leisure Services	£15,000.00	£15,000.00	New disabled changing facilities. Lowering of reception counter. More disabled people being able to access Morley Leisure Centre facilities and the health benefits that will come from that.	Complete
<b>Town Centre Environmental Improvements</b> Environmental Improvements in Morley Town Centre <i>Approval date: 11/07/2005</i>	Morley In Bloom	£1,000.00	£1,000.00	Purchase of flowers, shrubs, planters and tubs and gardening equipment for use in Morley Town Centre. A more pleasant environment in Morley Town Centre encouraging more people to shop there.	Complete
<b>New Creation</b> To run environmental projects in Morley schools until the end of 2008. <i>Approval date: 25/02/2008</i>	Groundwork	£1,000.00	£1,000.00	Yellow Woods Challenge. Recycled Christmas Decorations projects. Development of bring bank sites in Morley schools. Composting schemes in Morley schools. Litter pick with Seven Hills primary School. Increase Young people and their family's knowledge of environmental issues such as recycling. An increase in recycling rates in the Outer South. Environmental Improvements in the Outer South.	Complete

**Outer South Capital Wellbeing Budget  
2004 - 2012**

<p><b>Morley Bottoms Regeneration Scheme</b> Physical regeneration to the Morley Bottoms area. <i>Approval date: 25/09/2006 (£30,000)</i></p>	City Projects Team	£34,742.13	£34,742.13	<p>Improve appearance. Fencing. Landscaping. Stabilizing bank. Develop</p>	Complete
<p>Install new layby along with seating and fencing. <i>Approval date: 25/09/2006 (£8,006.57)</i></p>				<p>Significant regeneration scheme to improve the street scene and support economic development.</p>	
<p><b>Morley Bottoms Phase 3</b> Public realm improvements including repainting and repairing seating, <i>Approval date: 30/11/10</i></p>	City Projects Team	£5,400	£0.00	Improved street scene and better link between town centre and Morley Bottoms.	ongoing
<p><b>Morley Bottoms Phase 3 additional</b> Public realm improvements including repainting and repairing seating, <i>Approval date: 15.03.10</i></p>	City Projects Team	£1,200	£0.00	Improved street scene and better link between town centre and Morley Bottoms.	ongoing
<p><b>Scatcherd Park War Memorial</b> Restoration of the war memorial <i>Approval date: 10/09/2007</i></p>	Parks and Countryside	£10,000	£10,000.00	Improve appearance. Protection of a local heritage site and improve the general appearance of the park while promoting pride in the area.	Complete
<p><b>Electrical Services to Bandstand</b> Installation of an outdoor power point at the bandstand. <i>Approval date: 17/11/2007 (£936)</i></p>	Civic Buildings	£0	£0	Develop the technical infrastructure of the town centre. Support outdoor entertainment such as at the Morley light switch on and future events.	Complete. Paid through TCM budget

**Outer South Capital Wellbeing Budget  
2004 - 2012**

<b>Glutton Street Cleanser</b> Purchase of a mechanical sweeper <i>Approval date: 17/11/2007</i>	Environmental Services	£6,000	£6,000	Improve the appearance of the Town and surrounding area. Improved street cleaning of Morley town centre.	Complete
<b>Car parking scheme at Queensway Car Park</b> Installation of equipment providing time limited parking in car park. <i>Approval date: 17/11/2007</i>	City Development	£6,000	£6,000.00	Improved car parking provision in town. Support development of town through improved infrastructure.	Complete
<b>Morley Heritage Society</b> Provision of an archive for Morley Heritage Society  <i>Approval date: 25/02/2008</i>	Corporate Property	£1,700	£1,700.00	New archive to house and show artefacts of Morley Heritage. Support development of community group. £1800 ring fenced but project underspent.	Complete
<b>Morley Bring Site</b> Improve and enhance existing recycling facilities in Morley <i>Approval date: 25/02/2008</i>	City Development	£6,162.25	£6,162.25	Improved recycling facilities in Morley. Encourage residents to recycle, reuse and reduce waste.	Complete
<b>Morley Town Hall</b> Improve facilities at Morley Town Hall.  <i>Approval date: 25/02/2008 (£31,000 approved)</i>	Corporate Property Management	£29,822.79	£29,822.79	Four rooms in Town Hall to be improved and enhanced. Encourage Town Hall to be rented out by the public and increase rental income.	Ongoing

**Outer South Capital Wellbeing Budget  
2004 - 2012**

<b>Morley in Bloom</b> Purchase of planters <i>Approval date: 25/02/2008 £1,835.40</i>	Morley in Bloom	£0.00	£0.00	Increase number of planters in Morley and improved appearance of community. Cleaner neighbourhoods and vibrant town centres and creation of community spirit.	Complete. Paid through revenue budget
<b>Morley Elderly Action</b> Building extension at Morley Elderly Action. (£40,000)  <i>Approval date: 08/12/2008</i>	Morley Elderly Action	£0	£0.00	New space within the voluntary organisation to offer more services to the users of the centre and also provide additional funding streams for the charity and therefore increasing its sustainability.	CANCELLED due to no match funding secured
<b>Speed Indicator Display Device</b> Purchase a SID Device to be deployed in partnership with community groups, schools and police to reduce speeding in Morley  <i>Approval date: 6.09.10</i>	Morley NPT	£2,516.58	£2,516.58	Reduction in Speeding and road traffic collisions in Morley NPT area.	Complete
<b>Alexandra Hall Improvements</b> 7 phases of work including stage improvements, new floor, curtains, lighting and electrics.  <i>Approval date: 4/7/11</i> <i>Approval date: 5/9/11</i>	Morley Amateur Operatic Society	£25,000.00 £4,000.00	£0.00 £0.00	Improved facilities in the Alexandra Hall; benefiting the current users of the room and to make a much more attractive venue for hirers, increasing the sustainability of the community centre.	ongoing
<b>All Morley Total</b>		<b>£159,543.75</b>	<b>£123,943.75</b>	Page 8	



## Morley North

Project	Delivery Organisation / Description	Projected Capital cost	Actual Spend/ Completion Status	Outputs	Status
<b>Gildersome Springbank Green Doorstep Project</b> The transformation of an area of under used public green space that is subject to fly tipping and vandalism into a community resource.  <i>Approval date: 24/10/2005</i>	Gildersome Action Group	£5,000.00	£5,000.00	Clearance of area. Litter bins in area. Benches in the area. Soft landscaping. An improvement to the physical environment of the area.	Complete
<b>Gildersome CCTV Scheme</b> The installation of a CCTV system around Gildersome Meeting Hall to reduce incidences of ASB and vandalism.  <i>Approval date: 11/07/2005</i>	Gildersome Action	£12,600.00	£12,600.00	7 high resolution day / night cameras to be installed. A reduction in the incidents of crime and ASB in the area. A reduction in the fear of crime amongst local residents.	Complete
<b>Drighlington Library Disability</b> Improvements to Drighlington Library and meeting hall to make the building more DDA compliant and improve access to disabled users.  <i>Approval date: 12/12/2005</i>	Learning & Leisure	£4,500.00	£4,500.00	Two additional disabled parking bays. An increase number of people being able to take advantage of facilities at Drighlington Library and meeting hall.	Complete
<b>Minibus</b> A new mini bus for the school to help continue the pupils sporting success and achievements  <i>Approval date: 12/12/2005</i>	Birchfield School	£5,000.00	£5,000.00	Contribution towards mini bus for the school. More young people involved in diversionary activities.	Complete
<b>Drighlington Meeting Hall</b> Improvement to Drighlington Meeting hall  <i>Approval date: 05/11/2007</i>	Learning and Leisure	£7,500.00	£7,500.00	Upgrade of Kitchen. Upgrade of toilets. New storage. Continued and developed use of Drighlington Meeting hall by community groups.	Complete

**Outer South Capital Wellbeing Budget  
2004 - 2012**

<p><b>Litterbins 2007/2008</b> Additional litterbins for areas identified as being problematic for litter.  <i>Approval date: 25/02/2008</i></p>	Environmental	£2,325.00	£2,325.00	6 additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment. £2,400 ring fenced but actual project underspent.	Complete
<p><b>Springfield Mill Park</b> Environmental Improvements to Springfield Mill Park <i>Approval date: 07/07/2008</i></p>	Friends of Springfield	£5,000	£5,000	New footpath, hedging and plants. New notice board and bases for picnic benches. Improved habitats for wildlife. Increased community involvement and ownership of the site. Improvements to the local environment.	Complete
<p><b>Churwell Park</b> Improvements to Churwell Park <i>Approval date: 14/04/2008</i></p>	Parks and Countryside	£5,000	£5,000	New benches and plants for shrub beds. Improvements to the environment.	Complete
<p><b>Churwell Park CCTV</b> Installation of CCTV at Churwell Park <i>Approval date: 30/11/09</i></p>	Churwell Action Group	£14,757.00	£14,757.00	New CCTV system installed. Local community group Churwell Action Group supported in deterring vandalism to improvement works.	Complete
<p><b>Lofthouse PB</b> Projects decided by the community through participatory budgeting to receive funding. <i>Approval Date: 15/3/10</i></p>	Lofthouse Brass Band and Carlton Scouts.	£2,540.75	£2,540.75	More activities for children and young people and improvements to the local environment.	Complete
<p><b>Removal of Walton Drive Steps</b> Removal of steps and replacement with ramp and triangle of mortar along wall. <i>Approval date 01/02/2010</i></p>	Transport Strategy Team	£2,500.00	£0.00	Improve access from Oakwell and Fairfax estate to services on Wakefield Road and reduce ASB on the estate by preventing congregation of young people by footpath.	Ongoing

**Outer South Capital Wellbeing Budget  
2004 - 2012**

<b>Litterbins 2010/2011</b> Additional litterbins for areas identified as being problematic for litter  <i>Approval date: 21/6/2010</i>	Environmental Services	£3,200.00	£0.00	6 additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment.£2,400 ring fenced but actual project underspent.	ongoing
<b>St Peter's Communtiy Hall</b> Stonework repairs to the gable end wall  <i>Approval date: 18/10/10</i>	Environmental Services	£6,332.00	£6,332.00	Improvements to a local community facility.	Complete
<b>Gildersome Grit Bins</b> Installation of 2 blue grit bins in Gildersome, Action Group responsible for maintenance.  <i>Approval date: 31/1/11</i>	Gildersome Action Group	£414.28	£0.00	Increased safety and access to local facilities by residents during bad weather conditions.	ongoing
<b>Guiding Centenary</b> New planter in Gildersome  <i>Approval date: 14/03/11</i>	Gildersome Action Group	£2,000.00	£0.00	Improved physical appearance of the local environment.	ongoing
<b>Posts for Dog Fouling Signs</b> Purchase 16 posts and brackets to allow A4 signs to be erected.  <i>Approval date: 4/7/11</i>	Parks and Countryside	£71.20	£0.00	Reduction in dog fouling at parks across the outer south.	ongoing
<b>Springbank Playing Fields - Securing Site</b> Purchahse gate and fencing.  <i>Approval date: 4/7/11</i>	Parks and Countryside	£2,000.00	£0.00	A secure leisure site to be used for recreational purposes by local residents and visitors.	ongoing
<b>Morley North Sub Total</b>		<b>£80,740.23</b>	<b>£70,554.75</b>		
<b>All Morley (50%)</b>		<b>£79,771.88</b>	<b>£61,971.88</b>		
<b>Morley North Total</b>		<b>£160,512.11</b>	<b>£132,526.63</b>		

**Morley South**

Project	Delivery Organisation / Description	Projected Capital cost	Actual Spend/ Completion Status	Outputs	Status
<b>Neighbourhood Improvement Area – Newlands &amp; Denshaws</b> A plan to aimed at making improvements in Priority Neighbourhoods. <i>Approval date: ?</i>	South Area Management	£25,100	£19,000.00  £2,000.00  £4,100.00	Albert Drive Shop Improvements. Kick around area in Newlands. Lewisham Park Improvements. More diversionary activities for young people in the area. A safer neighbourhood with a reduction in the fear of crime amongst residents.	Complete  Complete  Complete
<b>Rein Park – Morley South</b> An efficient hand over of the Public Open Space on the Rein Road Development in Morley South, from the developer to Parks and Countryside Department in an area with a high level of ASB. <i>Approval date: 12/12/2005</i>	Parks & Countryside	£3,000.00	£3,000.00	Land adopted. Fencing. Trees planting. Reduction in the number of reported incidents of anti social behaviour in the area.	Complete
<b>Morley South Litterbins 2005/06</b> Additional litter bins for areas identified as being problematic for litter. <i>Approval date: 12/12/2005</i>	Environmental Services	£4,700.00	£4,700.00	14 additional dual compartments, free standing litter bins for Morley South. A reduction in the amount of litter in the area. Improvements to the environment.	Complete
<b>Magpie Lane – Morley South</b> Environmental improvements to secure Magpie Lane and prevent travellers from re entering the site. <i>Approval date: 12/12/2005</i>	Leeds South Homes	£8,000.00	£8,000.00	Measures taken to prevent travellers from re-entering the site on Magpie Lane. Improvements in the physical environment of the area. Residents of the area feeling more secure.	Complete
<b>Lewisham Park Youth Centre CCTV</b> CCTV scheme for Lewisham Park youth centre. <i>Approval date: 12/12/2005</i>	City Services	£8,400	£8,400	CCTV. A decrease of ASB in the area. Safer communities.	Complete

**Outer South Capital Wellbeing Budget  
2004 - 2012**

<b>Litterbins 2007/08</b> Additional litterbins for areas identified as being problematic for litter. <i>Approval date: 25/02/2008</i>	Environmental	£2,325.00	£2,325.00	6 additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment. £2,400 ring fenced but actual project underspent.	Complete
<b>Denshaw Grove Landscaping</b> Clear fly tipping, level the area and seed, create path and install a fence with lockable gate. <i>Approval date: 07/07/2008</i>	Groundwork	£2,214.97	£2,214.97	Safer stronger community. A safe and pleasant place to play.	Complete
<b>Improvements to Footpath 79, Wide Lane</b> Resurface footpath <i>Approval Date: 30/03/09</i>	Parks & Countryside	£3,162.40	£3,162.40	Improved Environment for local residents and allow better access of public right of way.	Complete
<b>Lofthouse PB</b> Projects decided by the community through participatory budgeting to receive funding. <i>Approval Date: 15/3/10</i>	Lofthouse Brass Band and Carlton Scouts.	£2,540.75	£2,540.75	More activities for children and young people and improvements to the local environment.	Complete
<b>Magpie Lane Play Space</b> Provide new play facilities at Magpie Lane. <i>Approval Date: 18/10/10</i>	Parks & Countryside	£7,576.00	£7,576.00	More activities for children and young people and improvements to the local environment.	Complete
<b>Woodkirk Murals (My Woodkirk)</b> Install large murals in Woodkirk <i>Approval Date: 14/03/11</i>	Morley	£20,000.00	£0.00	Improved physical appearance of local environment. Greater sense of community identify and community spirit.	Ongoing
<b>Posts for Dog Fouling Signs</b> Purchase 16 posts and brackets to allow A4 signs to be erected. <i>Approval date: 4/7/11</i>	Parks and Countryside	£71.20	£0.00	Reduction in dog fouling at parks across the outer south.	ongoing
<b>Morley South Sub Total</b>		<b>£87,090.32</b>	<b>£67,019.12</b>		
<b>All Morley (50%)</b>		<b>£79,771.88</b>	<b>£61,971.88</b>		
<b>Morley South Total</b>		<b>£166,862.20</b>	<b>£128,991.00</b>		

## Rothwell

Project	Delivery Organisation / Description	Projected Capital cost	Actual Spend/ Completion Status	Outputs	Status
<b>Neighbourhood Improvement Area – John O’Gaunts</b> A plan to aimed at making improvements in Priority Neighbourhoods <i>Approval date: ?</i>	South Area Management	£20,600.00	£9,000 £11,600	Diversionary activities for young people. Pathways Initiative. Gardening Initiative. Youth Shelter. More diversionary activities for young people in the area. A safer neighbourhood with a reduction in the fear of crime amongst residents. An improvement in the physical environment of the area.	Complete  Complete
<b>Litterbins Rothwell 2005/06</b> Additional litter bins for areas identified as being problematic for litter. <i>Approval date: 24/10/2005</i>	Environmental Services	£5,000.00	£5,000.00	17 Dual compartment, free standing litter bins. A reduction in the amount of litter in the area. Improvements to the environment.	Complete
<b>Oulton &amp; Woodlesford Sports &amp; Social Facilities</b> The refurbishment and extension of the existing changing facilities / club house at Oulton and Woodlesford Sports and Social Club. <i>Approval date: 06/02/2006</i>	Parks & Countryside	£20,000.00	£20,000.00	Two new changing rooms. Officials room with toilet and shower activities. More young people involved in more sporting activities. Facilities meeting Sports England Requirements for health and safety.	Complete
<b>Rose Lund Centre Improvements</b> The extension of the Rose Lund Centre. <i>Approval date: 25/02/2008</i>	Parks & Countryside	£20,000.00	£20,000.00	2 new changing rooms. Officials room with toilet and shower facilities. More young people involved in sporting activities. Facilities meeting Sports England Requirements for health and safety.	Complete
<b>Litterbins 2007/08</b> Additional litterbins for areas identified as being problematic for litter. <i>Approval date: 25/02/2008</i>	Environmental	£2,325.00	£2,325.00	6 additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment. £2,400 ring fenced but actual project underspent.	Complete

**Outer South Capital Wellbeing Budget  
2004 - 2012**

<b>Rothwell Litterbins</b> Additional litterbins for areas identified as being problematic for litter.  <i>Approval date: 25/02/2008</i>	Environmental	£4,800.00	£4,800.00	Additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment.	Complete
<b>Rothwell Bring Site</b> Improve and enhance existing recycling facilities in Rothwell.  <i>Approval date: 25/02/2008</i>	City Development	£6,782.93	£6,782.93	Improved recycling facilities in Rothwell. Encourage residents to recycle, reuse and reduce waste.	Complete
<b>Windmill Youth Club</b> Improve facilities at Windmill Youth Club.  <i>Approval date: 25/02/2008 (£30,707 approved)</i>	Corporate Property	£13,885.37	£13,885.37	Enhance and develop a community centre. Increase community use of building.	Ongoing
<b>Recycling Bring Sites (additional)</b> Resurfacing of the site.  <i>Approval date: 25/02/2008</i>	City Development	£3,914	£3,914	Improved recycling facilities in Rothwell. Encourage residents to recycle, reuse and reduce waste.	Complete

**Outer South Capital Wellbeing Budget  
2004 - 2012**

<b>Manor Road Shops</b> Improvement works to area on Manor Road, Wood Lane Estate. <i>Approval date: 25/02/2008</i>	Groundwork	£19,453.75	£19,453.75	Improve retail area on Manor Road in Wood Lane, Rothwell.	Complete
<b>Rothwell Competitive Music Festival - Staging</b> Purchase temporary and portable staging <i>Approval date: 1st February 2010</i>	Rothwell Competitive Music Festival	£2,100	£2,100	Improve experience of participants and audience members to Rothwell Competitive Music Festival and provide an income to the group by hiring staging out to users of Blackburn Hall for a nominal fee.	Complete
<b>Lofthouse PB</b> Projects decided by the community through participatory budgeting to receive funding. <i>Approval Date: 15/3/10</i>	Lofthouse Brass Band and Carlton Scouts.	£2,540.75	£2,540.75	More activities for children and young people and improvements to the local environment.	Complete
<b>Litterbins 2010/2011</b> Additional litterbins for areas identified as being problematic for litter <i>Approval date: 21/6/2010</i>	Environmental Services	£3,200.00	£0.00	6 additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment. £2,400 ring fenced but actual project underspent.	ongoing
<b>Manor Road Shops CCTV</b> Improve the quality of the cameras, update the recording system and move system to LLC owned property <i>Approval date: 06/09/10</i>	Commercial Asset Management	£3,389.00	£3,389.00	Reduction in crime and fear of crime, improvement to the local environment. Project will also support the work of the local TARA as they identified and supported the project through its	Complete
<b>Rothwell NPT Pro Laser Device</b> To purchase a pro laser speeding <i>Approval date:</i>	Rothwell NPT	£1,750.00	£0.00	Reduction in speeding and road traffic collisions in Rothwell NPT area.	ongoing
<b>Manor Road Litterbin</b> Purchase of a single litterbin <i>Approval date: 4/7/11</i>	Streetscene	£400.00	£0.00	Reduction in the amount of litter in the area, Improvements to the appearance of the local neighbourhood.	ongoing



**Outer South Capital Wellbeing Budget  
2004 - 2012**

<b>John O'Gaunts Gardening Group</b> Purchase of equipment <i>Approval date: 4/7/11</i>	John O'Gaunts Gardening Group	£1,139.93	£600.00	Support residents in a priority neighbourhood to manage and maintain their gardens. Providing a sense of ownership and contributing to a cleaner and more attractive environment.	ongoing
<b>Posts for Dog Fouling Signs</b> Purchase 16 posts and brackets to allow A4 signs to be erected. <i>Approval date: 4/7/11</i>	Parks and Countryside	£71.20	£0.00	Reduction in dog fouling at parks across the outer south.	ongoing
<b>Woodlesford Rec Environmental Improvements</b> To support phase 1 improvement works at park. <i>Approval date: 4/7/11</i>	Parks and Countryside	£8,000.00	£0.00	Improvements to access, new seating, signage and planting aim to increase community pride and ownership of the park.	ongoing
<b>Springhead Park Access</b> To support improvements to paths on Park Lane and Oulton Lane entrances. <i>Approval date: 17/10/11</i>	Parks and Countryside	£7,000.00	£0.00	Improve access and the accessibility into and around the park for users, improve the appearance of the park and will provide an enhanced visitor experience.	ongoing
<b>Rothwell Haigh Road Cemetery</b> To build up the wall on Styebank Lane . <i>Approval date: 17/10/11</i>	Parks and Countryside	£800.00	£0.00	Significantly improve the appearance of the local environment.	ongoing
<b>Springhead Park Playground</b> Funding will provide new play equipment and improvements to the access to the bowling green <i>Approval date 5/12/11</i>	Parks and Countryside	£15,900.00	£0.00	Significantly improve the appearance of the local environment.	ongoing
<b>Rothwell Country Park</b> In principle agreed to support a green gym project	Parks and Countryside	£1,000.00	£0.00	Significantly improve the appearance of the local environment.	Ongoing
<b>Rothwell Total</b>		<b>£164,051.93</b>	<b>£79,790.80</b>		
<b>TOTAL Projects agreed</b>		<b>£661,299.43</b>	<b>£476,527.11</b>		

**Outer South Capital Wellbeing Budget  
2004 - 2012**

<b>Balance</b>	<b>£21,708.57</b>
----------------	-------------------

**Outer South Capital Wellbeing Budget  
2004 - 2012**

**Outer South Capital Wellbeing Budget  
2004 - 2012**

**Outer South Capital Wellbeing Budget  
2004 - 2012**

**Outer South Capital Wellbeing Budget  
2004 - 2012**

**Outer South Capital Wellbeing Budget  
2004 - 2012**

**Outer South Capital Wellbeing Budget  
2004 - 2012**



**Outer South Capital Wellbeing Budget  
2004 - 2012**

**Outer South Capital Wellbeing Budget  
2004 - 2012**

**Outer South Capital Wellbeing Budget  
2004 - 2012**

**Outer South Capital Wellbeing Budget  
2004 - 2012**

**Outer South Capital Wellbeing Budget  
2004 - 2012**

**Outer South Capital Wellbeing Budget  
2004 - 2012**

**Outer South Capital Wellbeing Budget  
2004 - 2012**

**Outer South Capital Wellbeing Budget  
2004 - 2012**



**Outer South Capital Wellbeing Budget  
2004 - 2012**

**Outer South Capital Wellbeing Budget  
2004 - 2012**

**Outer South Capital Wellbeing Budget  
2004 - 2012**

