

2014 - 2012 Capital Budget

Appendix 2

Morley North Projects	Delivery Organisation	Projected Capital Cost	Actual Spend	Outcomes	Status
Gildersome Springbank Green Doorstep Project The transformation of an area of under used public green space that is subject to fly tipping and vandalism into a community resource. Approval date: 24/10/2005	Gildersome Action Group	£ 5,000.00	£ 5,000.00	Clearance of area. Litter bins in area. Benches in the area. Soft landscaping. An improvement to the physical environment of the area.	Complete
Gildersome CCTV Scheme The installation of a CCTV system around Gildersome Meeting Hall to reduce incidences of ASB and vandalism. Approval date: 11/07/2005	Gildersome Action Group	£ 12,600.00	£ 12,600.00	7 high resolution day / night cameras to be installed. A reduction in the incidents of crime and ASB in the area. A reduction in the fear of crime amongst local residents.	Complete
Drighlington Library Disability parking Improvements to Drighlington Library and meeting hall to make the building more DDA compliant and improve access to disabled users. Approval date: 12/12/2005	Learning & Leisure	£ 4,500.00	£ 4,500.00	Two additional disabled parking bays. An increase number of people being able to take advantage of facilities at Drighlington Library and meeting hall.	Complete
Minibus A new mini bus for the school to help continue the pupils sporting success and achievements Approval date: 12/12/2005	Birchfield School	£ 5,000.00	£ 5,000.00	Contribution towards mini bus for the school. More young people involved in diversionary activities.	Complete
Drighlington Meeting Hall Improvement to Drighlington Meeting hall Approval date: 05/11/2007	Learning and Leisure	£ 7,500.00	£ 7,500.00	Upgrade of Kitchen. Upgrade of toilets. New storage. Continued and developed use of Drighlington Meeting hall by community groups.	Complete
Litterbins 2007/2008 Additional litterbins for areas identified as being problematic for litter. Approval date: 25/02/2008	Environmental Services	£ 2,325.00	£ 2,325.00	6 additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment. £2,400 ring fenced but actual project underspent.	Complete
Springfield Mill Park Environmental Improvements to Springfield Mill Park Approval date: 07/07/2008	Friends of Springfield Mill Park	£ 5,000.00	£ 5,000.00	New footpath, hedging and plants. New notice board and bases for picnic benches. Improved habitats for wildlife. Increased community involvement and ownership of the site. Improvements to the local environment.	Complete
Churwell Park Improvements to Churwell Park Approval date: 14/04/2008	Parks and Countryside	£ 5,000.00	£ 5,000.00	New benches and plants for shrub beds. Improvements to the environment.	Complete
Churwell Park CCTV Installation of CCTV at Churwell Park Approval date: 30/11/09	Churwell Action Group	£ 14,757.00	£ 14,757.00	New CCTV system installed. Local community group Churwell Action Group supported in deterring vandalism to improvement works.	Complete
Lofthouse PB Projects decided by the community through participatory budgeting to receive funding. Approval Date: 15/3/10	Lofthouse Brass Band and Carlton Scouts.	£ 2,540.75	£ 2,540.75	More activities for children and young people and improvements to the local environment.	Complete

2014 - 2012 Capital Budget

Appendix 2

Morley North Projects	Delivery Organisation	Projected Capital Cost	Actual Spend	Outcomes	Status
Removal of Walton Drive Steps Removal of steps and replacement with ramp and triangle of mortar along wall. Approval date 01/02/2010	Transport Strategy Team	£ 2,500.00	£ -	Improve access from Oakwell and Fairfax estate to services on Wakefield Road and reduce ASB on the estate by preventing congregation of young people by footpath.	Ongoing
Litterbins 2010/2011 Additional litterbins for areas identified as being problematic for litter Approval date: 21/6/2010	Environmental Services	£ 3,200.00	£ -	6 additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment.£2,400 ring fenced but actual project underspent.	ongoing
St Peter's Communtiy Hall Stonework repairs to the gable end wall Approval date: 18/10/10	Environmental Services	£ 6,332.00	£ 6,332.00	Improvements to a local community facility.	Complete
Gildersome Grit Bins Installation of 2 blue grit bins in Gildersome, Action Group responsible for maintenance. Approval date: 31/1/11	Gildersome Action Group	£ 414.28	£ -	Increased safety and access to local facilities by residents during bad weather conditions.	ongoing
Guiding Centenary New planter in Gildersome Approval date: 14/03/11	Gildersome Action Group	£ 2,000.00	£ -	Improved physical appearance of the local environment.	ongoing
Posts for Dog Fouling Signs Purchase 16 posts and brackets to allow A4 signs to be erected. Approval date: 4/7/11	Parks and Countryside	£ 71.20	£ 71.20	Reduction in dog fouling at parks across the outer south.	ongoing
Springbank Playing Fields - Securing Site Purcahse gate and fencing. Approval date: 4/7/11	Parks and Countryside	£ 2,000.00	£ -	A secure leisure site to be used for recreational purposes by local residents and visitors.	ongoing
Stanhope Memorial Renovation Building works	CPM	£ 3,000.00	£ -	Renovation works to stanhope memorial hall	ongoing
Stanhope Memorial Renovation Roof Cladding	CPM	£ 1,100.00	£ -	Renovation works to stanhope memorial roof cladding	ongoing
Drighlington War Memorial	Drighlington Parish Council	£ 2,000.00	£ -	Improvements to the existing War Memorial	ongoing
Morley North Sub Total		£ 86,840.23	£ 70,625.95		
All Morley (50%)		£ 79,771.88	£ 61,971.88		
Morley North Total		£ 166,612.11	£ 132,597.83		