

2004 - 2012 Capital Budget

Appendix 2

Ardley & Robin Hood Project Name	Delivery Organisation	Projected Capital Cost	Actual Spend	Outcomes	Status
Sports Facility Development The development of a home ground site with training facilities and a club house for Tingley Athletic Junior Football Club Approval date: 25/04/2005	Tingley Athletic Football Club	£ 20,000.00	£ 20,000.00	Clearance of the existing site Levelling and drainage of the site. Provision of a new access point with car parking facilities. Build of a new clubhouse with changing facilities and multi purpose room. More people in the area benefiting from local sports facilities.	Complete
West Ardsley Community Centre Improvements Repairs to bring community centre back into active use Approval date: 11/07/2005	City Development/ Neighbourhoods & Housing	£ 16,564.00	£ 16,564.00	Restore outside lighting. Replace existing handrails. Additional fencing. Roller shutter door. Replace gutter and fall pipes. Connect gas supply to centre. Maintenance works to gents toilets. After school and youth provision provided in the area. More young people engaged in diversionary activities. A base for community groups to hold activities in the area.	Complete
Litterbins Ardsley & Robin Hood 2005/2006 Additional litterbins for areas identified as being problematic for litter. Approval date: 12/12/2005	Environmental Services	£ 2,900.00	£ 2,900.00	17 Dual compartment, free standing litter bins. A reduction in the amount of litter in the area. Improvements to the environment.	Complete
East Ardsley Community Centre Fence Security measures taken around the East Ardsley Community Centre which has been a hotspot for ASB Approval date: 12/12/2005 (£13,193)	City Development	£ 12,300.00	£ 12,300.00	A security fence to be installed around the Centre. Lighting to be installed on the exterior of the centre. Planning permission to be obtained from City Services. A reduction in the amount of vandalism the centre was experiencing.	Complete
Westerton Road Allotments Fencing To erect steel fencing around the back of Westerton Road Allotments. Approval date: 06/11/2006	Parks & Countryside	£ 10,071.75	£ 10,071.75	A steel security fence. Reduction in vandalism, and anti social behaviour.	Complete
Litterbins 2007/2008 Additional litterbins for areas identified as being problematic for litter Approval date: 25/02/2008	Environmental Services	£ 2,325.00	£ 2,325.00	6 additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment. £2,400 ring fenced but actual project underspent.	Complete
Tingley Athletic Junior Football Club – Car Park Provision To continue development of Tingley Junior Athletic FC by supporting the installation of a car park surface on the overflow car park. Approval date: 25/02/2005	Tingley Junior Athletic Football Club	£ 12,000.00	£ 12,000.00	New Overflow car park for users of Tingley FC. Supporting community groups to improve local environment and involving more young people in activities.	Complete

2004 - 2012 Capital Budget

Appendix 2

Ardley & Robin Hood Project Name	Delivery Organisation	Projected Capital Cost	Actual Spend	Outcomes	Status
Smithy Lane Recreation Ground To develop play facilities at this Parks and Countryside owned recreational ground. Approval date: 09/02/2009	Parks and Countryside	£ 35,000.00	£ 35,000.00	New play facilities. Tenants and Residents Group supported in delivering a project requested from community consultation. Improvement to the environments. Reduction in ASB. Increased facilities for children and young people.	Complete
Smithy Lane Recreation Ground Youth Equipment To purchase and install a 'Nexus' play unit Approved date: 30/11/09	Parks and Countryside	£ 8,000.00	£ 8,000.00		Complete
Improved Drainage to Public Footpath Number 20 Rothwell at Oakley underpass Installation of a gully to prevent a key public right of way being flooded. Approval date: 14/04/2008	Parks and Countryside	£ 1,717.19	£ 1,717.19	Improved footpath. Improvement to the environment. Supporting local residents association to improve local environment.	Complete
Lofthouse Cemetery Erect a new metal fence and a gate Approval date: 15/03/10	Parks and Countryside	£ 5,500.00	£ 5,500.00	Reduce ASB and vandalism, improve security and visual impact.	Complete
Lofthouse PB Projects decided by the community through participatory budgeting to receive funding. Approval Date: 15/3/10	Lofthouse Brass Band and Carlton Scouts.	£ 2,540.75	£ 2,540.75	More activities for children and young people and improvements to the local environment.	Complete
Litterbins 2010/2010 Additional litterbins for areas identified as being problematic for litter Approval date: 21/6/2010	Environmental Services	£ 3,200.00	£ -	6 additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment. £2,400 ring fenced but actual project underspent.	ongoing
Robin Hood Athletic FC - new changing facilities New changing facilities at local club Approval date: 18/10/10	Robin Hood Athletic FC	£ 5,000.00	£ 5,000.00	Local community facility improved to provide high quality activities for children and young people.	ongoing
East Ardsley Recreation Ground Footpath Improvements Improve footpath at the recreation group Approval date: 14/03/11	Parks and Countryside	£ 5,000.00	£ -	Increased access to leisure facilities for local residents.	ongoing
Proposed Zebra Crossing, Robin Hood Installation of a Zebra Crossing on Leadwell Lane/Westfield Road Approval date: 14/03/11	Highways	£ 20,000.00	£ -	Increased safety for pedestrians crossing Leadwell Lane and Westfield Road in Robin Hood	ongoing
Improved Access, East and West Ardsley Allotment Association To allow the community group to build a hard standing drive for deliveries to their shop. Approval date: 14/03/11	Parks and Countryside	£ 1,300.00	£ 1,300.00	Increased sustainability for this group as they are able to sell produce and supplies with the profits going back into the association.	Complete

2004 - 2012 Capital Budget

Appendix 2

Ardsley & Robin Hood Project Name	Delivery Organisation	Projected Capital Cost	Actual Spend	Outcomes	Status
Rothwell NPT Pro Laser Device To purchase a pro laser speeding device Approval date:	Rothwell NPT	£ 1,750.00	£ -	Reduction in speeding and road traffic collisions in Rothwell NPT area.	ongoing
Northfield Place Fencing Installation of new fencing Approval date:	Aire Valley Homes	£ 560.00	£ -	Reduction in fear of crime as footfall is diverted away for vulnerable residents gardens and homes.	ongoing
Ramsgate Crescent additional parking Approval date:	Parks and Countryside	£ 3,323.31	£ -	Increased use of a community facility. Improved physical appearance of a priority neighbourhood.	ongoing
Posts for Dog Fouling Signs Purchase 16 posts and brackets to allow A4 signs to be erected. Approval date: 4/7/11	Parks and Countryside	£ 71.20	£ 71.20	Reduction in dog fouling at parks across the outer south.	ongoing
Smithy Lane Rec Goal Posts Purchase 5 a side goal ends for the park. Approval date: 17/10/11	Parks and Countryside	£ 750.00	£ -	Encourage use of the park, enhance the environment and safeguard children and properties by deterring children from playing close to the properties.	ongoing
Ardsley & Robin Hood Total		£ 169,873.20	£ 135,289.89		

All Morley Projects	Delivery Organisation	Projected Capital Cost	Actual Spend	Outcomes	Status
Morley Community Radio A radio station to be established covering the Morley area Approval date: 24/04/2005	Morley Community Radio	£ 10,000.00	£ 10,000.00	Broadcasted 12 days in December and 10 days in July. 40 people were involved. Many voluntary and statutory organisations fed into this and gave interviews on air. More local people being aware and able to voice their opinion on local issues.	Complete
Morley Leisure Centre Disability Access Measures to make Morley Leisure Centre DDA compliant. Approval date: 11/07/2005	Leisure Services	£ 15,000.00	£ 15,000.00	New disabled changing facilities. Lowering of reception counter. More disabled people being able to access Morley Leisure Centre facilities and the health benefits that will come from that.	Complete
Town Centre Environmental Improvements Environmental Improvements in Morley Town Centre Approval date: 11/07/2005	Morley In Bloom	£ 1,000.00	£ 1,000.00	Purchase of flowers, shrubs, planters and tubs and gardening equipment for use in Morley Town Centre. A more pleasant environment in Morley Town Centre encouraging more people to shop there.	Complete
New Creation To run environmental projects in Morley schools until the end of 2008. Approval date: 25/02/2008	Groundwork	£ 1,000.00	£ 1,000.00	Yellow Woods Challenge. Recycled Christmas Decorations projects. Development of bring bank sites in Morley schools. Composting schemes in Morley schools. Litter pick with Seven Hills primary School. Increase Young people and their family's knowledge of environmental issues such as recycling. An increase in recycling rates in the Outer South. Environmental Improvements in the Outer South.	Complete
Morley Bottoms Regeneration Scheme Physical regeneration to the Morley Bottoms area. Approval date: 25/09/2006 (£30,000) Install new layby along with seating and fencing. Approval date: 25/09/2006 (£8,006.57)	City Projects Team	£ 34,742.13	£ 34,742.13	Improve appearance. Fencing. Landscaping. Stabilizing bank. Develop lay by. Improve appearance; quality and value of the local area as well improve the public realm and environment. Significant regeneration scheme to improve the street scene and support economic development.	Complete
Morley Bottoms Phase 3 Public realm improvements including repainting and repairing seating, provide ornate street lighting and spotlight on war memorial. Approval date: 30/11/10	City Projects Team	£ 5,400.00	£ -	Improved street scene and better link between town centre and Morley Bottoms.	Ongoing
Morley Bottoms Phase 3 additional Public realm improvements including repainting and repairing seating, provide ornate street lighting and spotlight on war memorial. Approval date: 15.03.10	City Projects Team	£ 1,200.00	£ -	Improved street scene and better link between town centre and Morley Bottoms.	Ongoing
Scatcherd Park War Memorial Restoration of the war memorial Approval date: 10/09/2007	Parks and Countryside	£ 10,000.00	£ 10,000.00	Improve appearance. Protection of a local heritage site and improve the general appearance of the park while promoting pride in the area.	Complete

2014 - 2012 Capital Budget

All Morley Projects	Delivery Organisation	Projected Capital Cost	Actual Spend	Outcomes	Status
Electrical Services to Bandstand Installation of an outdoor power point at the bandstand. Approval date: 17/11/2007(£936)	Civic Buildings	£ -	£ -	Develop the technical infrastructure of the town centre. Support outdoor entertainment such as the Morley light switch on and future events.	Complete. Paid through TCM
Glutton Street Cleanser Purchase of a mechanical sweeper Approval date: 17/11/2007	Environmental Services	£ 6,000.00	£ 6,000.00	Improve the appearance of the Town and surrounding area. Improved street cleaning of Morley town centre.	Complete
Car parking scheme at Queensway Car Park Installation of equipment providing time limited parking in car park. Approval date: 17/11/2007	City Development	£ 6,000.00	£ 6,000.00	Improved car parking provision in town. Support development of town through improved infrastructure.	Complete
Morley Heritage Society Provision of an archive for Morley Heritage Society Approval date: 25/02/2008	Corporate Property Management	£ 1,700.00	£ 1,700.00	New archive to house and show artefacts of Morley Heritage. Support development of community group. £1800 ring fenced but project underspent.	Complete
Morley Bring Site Improve and enhance existing recycling facilities in Morley Approval date: 25/02/2008	City Development	£ 6,162.25	£ 6,162.25	Improved recycling facilities in Morley. Encourage residents to recycle, reuse and reduce waste.	Complete
Morley Town Hall Improve facilities at Morley Town Hall. Approval date: 25/02/2008 (£31,000 approved)	Corporate Property Management	£ 29,822.79	£ 29,822.79	Four rooms in Town Hall to be improved and enhanced. Encourage Town Hall to be rented out by the public and increase rental income.	Ongoing
Morley in Bloom Purchase of planters Approval date: 25/02/2008 £1,835.40	Morley in Bloom	£ -	£ -	Increase number of planters in Morley and improved appearance of community. Cleaner neighbourhoods and vibrant town centres and creation of community spirit.	Complete. Paid through revenue budget
Morley Elderly Action Building extension at Morley Elderly Action (£40,000) Approval date: 08/12/2008	Morley Elderly Action	£ -	£ -	New space within the voluntary organisation to offer more services to the users of the centre and also provide additional funding streams for the charity and therefore increasing its sustainability.	Cancelled due to no match funding secured
Speed Indicator Display Device Purchase a SID Device to be deployed in partnership with community groups, schools and police to reduce speeding in Morley Approval date: 6.09.11	Morley NPT	£ 2,516.58	£ 2,516.58	Reduction in Speeding and road traffic collisions in Morley NPT area.	Complete
Alexandra Hall Improvements 7 phases of work including stage improvements, new floor, curtains, lighting and electrics. Approval date: 4/7/11 Approval date: 5/9/11 25K+ 4K	Morley Amateur Operatic Society	£ 29,000.00	£ 14,300.00	Improved facilities in the Alexandra Hall; benefiting the current users of the room and to make a much more attractive venue for hirers, increasing the sustainability of the community centre.	Ongoing
All Morley Total		£ 159,543.75	£ 138,243.75		

Morley North Projects	Delivery Organisation	Projected Capital Cost	Actual Spend	Outcomes	Status
Gildersome Springbank Green Doorstep Project The transformation of an area of under used public green space that is subject to fly tipping and vandalism into a community resource. Approval date: 24/10/2005	Gildersome Action Group	£ 5,000.00	£ 5,000.00	Clearance of area. Litter bins in area. Benches in the area. Soft landscaping. An improvement to the physical environment of the area.	Complete
Gildersome CCTV Scheme The installation of a CCTV system around Gildersome Meeting Hall to reduce incidences of ASB and vandalism. Approval date: 11/07/2005	Gildersome Action Group	£ 12,600.00	£ 12,600.00	7 high resolution day / night cameras to be installed. A reduction in the incidents of crime and ASB in the area. A reduction in the fear of crime amongst local residents.	Complete
Drighlington Library Disability parking Improvements to Drighlington Library and meeting hall to make the building more DDA compliant and improve access to disabled users. Approval date: 12/12/2005	Learning & Leisure	£ 4,500.00	£ 4,500.00	Two additional disabled parking bays. An increase number of people being able to take advantage of facilities at Drighlington Library and meeting hall.	Complete
Minibus A new mini bus for the school to help continue the pupils sporting success and achievements Approval date: 12/12/2005	Birchfield School	£ 5,000.00	£ 5,000.00	Contribution towards mini bus for the school. More young people involved in diversionary activities.	Complete
Drighlington Meeting Hall Improvement to Drighlington Meeting hall Approval date: 05/11/2007	Learning and Leisure	£ 7,500.00	£ 7,500.00	Upgrade of Kitchen. Upgrade of toilets. New storage. Continued and developed use of Drighlington Meeting hall by community groups.	Complete
Litterbins 2007/2008 Additional litterbins for areas identified as being problematic for litter. Approval date: 25/02/2008	Environmental Services	£ 2,325.00	£ 2,325.00	6 additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment. £2,400 ring fenced but actual project underspent.	Complete
Springfield Mill Park Environmental Improvements to Springfield Mill Park Approval date: 07/07/2008	Friends of Springfield Mill Park	£ 5,000.00	£ 5,000.00	New footpath, hedging and plants. New notice board and bases for picnic benches. Improved habitats for wildlife. Increased community involvement and ownership of the site. Improvements to the local environment.	Complete
Churwell Park Improvements to Churwell Park Approval date: 14/04/2008	Parks and Countryside	£ 5,000.00	£ 5,000.00	New benches and plants for shrub beds. Improvements to the environment.	Complete
Churwell Park CCTV Installation of CCTV at Churwell Park Approval date: 30/11/09	Churwell Action Group	£ 14,757.00	£ 14,757.00	New CCTV system installed. Local community group Churwell Action Group supported in deterring vandalism to improvement works.	Complete
Lofthouse PB Projects decided by the community through participatory budgeting to receive funding. Approval Date: 15/3/10	Lofthouse Brass Band and Carlton Scouts.	£ 2,540.75	£ 2,540.75	More activities for children and young people and improvements to the local environment.	Complete

2014 - 2012 Capital Budget

Appendix 2

Morley North Projects	Delivery Organisation	Projected Capital Cost	Actual Spend	Outcomes	Status
Removal of Walton Drive Steps Removal of steps and replacement with ramp and triangle of mortar along wall. Approval date 01/02/2010	Transport Strategy Team	£ 2,500.00	£ -	Improve access from Oakwell and Fairfax estate to services on Wakefield Road and reduce ASB on the estate by preventing congregation of young people by footpath.	Ongoing
Litterbins 2010/2011 Additional litterbins for areas identified as being problematic for litter Approval date: 21/6/2010	Environmental Services	£ 3,200.00	£ -	6 additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment.£2,400 ring fenced but actual project underspent.	ongoing
St Peter's Communtiy Hall Stonework repairs to the gable end wall Approval date: 18/10/10	Environmental Services	£ 6,332.00	£ 6,332.00	Improvements to a local community facility.	Complete
Gildersome Grit Bins Installation of 2 blue grit bins in Gildersome, Action Group responsible for maintenance. Approval date: 31/1/11	Gildersome Action Group	£ 414.28	£ -	Increased safety and access to local facilities by residents during bad weather conditions.	ongoing
Guiding Centenary New planter in Gildersome Approval date: 14/03/11	Gildersome Action Group	£ 2,000.00	£ -	Improved physical appearance of the local environment.	ongoing
Posts for Dog Fouling Signs Purchase 16 posts and brackets to allow A4 signs to be erected. Approval date: 4/7/11	Parks and Countryside	£ 71.20	£ 71.20	Reduction in dog fouling at parks across the outer south.	ongoing
Springbank Playing Fields - Securing Site Purcahse gate and fencing. Approval date: 4/7/11	Parks and Countryside	£ 2,000.00	£ -	A secure leisure site to be used for recreational purposes by local residents and visitors.	ongoing
Stanhope Memorial Renovation Building works	CPM	£ 3,000.00	£ -	Renovation works to stanhope memorial hall	ongoing
Stanhope Memorial Renovation Roof Cladding	CPM	£ 1,100.00	£ -	Renovation works to stanhope memorial roof cladding	ongoing
Drighlington War Memorial	Drighlington Parish Council	£ 2,000.00	£ -	Improvements to the existing War Memorial	ongoing
Morley North Sub Total		£ 86,840.23	£ 70,625.95		
All Morley (50%)		£ 79,771.88	£ 61,971.88		
Morley North Total		£ 166,612.11	£ 132,597.83		

2014 - 2012 Capital Budget

Appendix 2

Morley South Project	Delivery Organisation	Projected Capital Cost	Actual Spend	Outcomes	Status
Neighbourhood Improvement Area – Newlands & Denshaws A plan to aimed at making improvements in Priority Neighbourhoods. Approval date: ?	South Area Management	£ 25,100.00	£ 25,100.00	Albert Drive Shop Improvements. Kick around area in Newlands. Lewisham Park Improvements. More diversionary activities for young people in the area. A safer neighbourhood with a reduction in the fear of crime amongst residents.	Complete
Rein Park – Morley South An efficient hand over of the Public Open Space on the Rein Road Development in Morley South, from the developer to Parks and Countryside Department in an area with a high level of ASB. Approval date: 12/12/2005	Parks & Countryside	£ 3,000.00	£ 3,000.00	Land adopted. Fencing. Trees planting. Reduction in the number of reported incidents of anti social behaviour in the area.	Complete
Morley South Litterbins 2005/06 Additional litter bins for areas identified as being problematic for litter. Approval date: 12/12/2005	Environmental Services	£ 4,700.00	£ 4,700.00	14 additional dual compartments, free standing litter bins for Morley South. A reduction in the amount of litter in the area. Improvements to the environment.	Complete
Maggie Lane – Morley South Environmental improvements to secure Maggie Lane and prevent travellers from re entering the site. Approval date: 12/12/2005	Leeds South Homes	£ 8,000.00	£ 8,000.00	Measures taken to prevent travellers from re-entering the site on Maggie Lane. Improvements in the physical environment of the area. Residents of the area feeling more secure.	Complete
Lewisham Park Youth Centre CCTV CCTV scheme for Lewisham Park youth centre. Approval date: 12/12/2005	City Services	£ 8,400.00	£ 8,400.00	CCTV. A decrease of ASB in the area. Safer communities.	Complete
Litterbins 2007/08 Additional litterbins for areas identified as being problematic for litter. Approval date: 25/02/2008	Environmental Services	£ 2,325.00	£ 2,325.00	6 additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment. £2,400 ring fenced but actual project underspent.	Complete
Denshaw Grove Landscaping Clear fly tipping, level the area and seed, create path and install a fence with lockable gate. Approval date: 07/07/2008	Groundwork	£ 2,214.97	£ 2,214.97	Safer stronger community. A safe and pleasant place to play.	Complete
Improvements to Footpath 79, Wide Lane Resurface footpath Approval Date: 30/03/09	Parks & Countryside	£ 3,162.40	£ 3,162.40	Improved Environment for local residents and allow better access of public right of way.	Complete
Lofthouse PB Projects decided by the community through participatory budgeting to receive funding. Approval Date: 15/3/10	Lofthouse Brass Band and Carlton Scouts.	£ 2,540.75	£ 2,540.75	More activities for children and young people and improvements to the local environment.	Complete

2014 - 2012 Capital Budget

Appendix 2

Morley South Project	Delivery Organisation	Projected Capital Cost	Actual Spend	Outcomes	Status
Maggie Lane Play Space Provide new play facilities at Maggie Lane. Approval Date: 18/10/10	Parks & Countryside	£ 7,576.00	£ 7,576.00	More activities for children and young people and improvements to the local environment.	Complete
Woodkirk Murals (My Woodkirk) Install large murals in Woodkirk Approval Date: 14/03/11	Morley	£ 20,000.00	£ 10,000.00	Improved physical appearance of local environment. Greater sense of community identity and community spirit.	Ongoing
Posts for Dog Fouling Signs Purchase 16 posts and brackets to allow A4 signs to be erected. Approval date: 4/7/11	Parks and Countryside	£ 71.20	£ 71.20	Reduction in dog fouling at parks across the outer south.	ongoing
Alleygates, Tingley Crescent. Approved 18/5/12	West Yorkshire Police	£ 2,364.00	£ -	the installation of alley gates on the ginnel adjacent to Tingley Crescent	ongoing
Newlands Methodist Church CCTV		£ 1,155.00	£ 1,155.00	Improved security and anti social behaviour deterrent at Newlands Methodist Church	Ongoing
Morley South Sub Total		£ 90,609.32	£ 78,245.32		
All Morley (50%)		£ 79,771.88	£ 69,121.88		
Morley South Total		£ 170,381.20	£ 147,367.20		

2014 - 2012 Capital Budget

Rothwell Projects	Delivery Organisation	Projected Capital Cost	Actual Spend	Outcomes	Status
Neighbourhood Improvement Area – John O’Gaunts A plan to aimed at making improvements in Priority Neighbourhoods 9K + 11.6K Approval date: ?	South Area Management	£ 20,600.00	£ 20,600.00	Diversionsary activities for young people. Pathways Initiative. Gardening Initiative. Youth Shelter. More diversionsary activities for young people in the area. A safer neighbourhood with a	Complete
Litterbins Rothwell 2005/06 Additional litter bins for areas identified as being problematic for litter. Approval date: 24/10/2005	Environmental Services	£ 5,000.00	£ 5,000.00	17 Dual compartment, free standing litter bins. A reduction in the amount of litter in the area. Improvements to the environment.	Complete
Oulton & Woodlesford Sports & Social Facilities The refurbishment and extension of the existing changing facilities / club house at Oulton and Woodlesford Sports and Social Club. Approval date: 06/02/2006	Parks & Countryside	£ 20,000.00	£ 20,000.00	Two new changing rooms. Officials room with toilet and shower activities. More young people involved in more sporting activities. Facilities meeting Sports England Requirements for health and safety.	Complete
Rose Lund Centre Improvements The extension of the Rose Lund Centre. Approval date: 25/02/2008	Parks & Countryside	£ 20,000.00	£ 20,000.00	2 new changing rooms. Officials room with toilet and shower facilities. More young people involved in sporting activities. Facilities meeting Sports England Requirements for health and	Complete
Litterbins 2007/08 Additional litterbins for areas identified as being problematic for litter. Approval date: 25/02/2008	Environmental Services	£ 2,325.00	£ 2,325.00	6 additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment. £2,400 ring fenced but actual project underspent.	Complete
Rothwell Litterbins Additional litterbins for areas identified as being problematic for litter. Approval date: 25/02/2008	Environmental Services	£ 4,800.00	£ 4,800.00	Additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment.	Complete
Rothwell Bring Site Improve and enhance existing recycling facilities in Rothwell. Approval date: 25/02/2008	City Development	£ 6,782.93	£ 6,782.93	Improved recycling facilities in Rothwell. Encourage residents to recycle, reuse and reduce waste.	Complete
Windmill Youth Club Improve facilities at Windmill Youth Club. Approval date: 25/02/2008 (£30,707 approved)	Corporate Property Management	£ 13,885.37	£ 13,885.37	Enhance and develop a community centre. Increase community use of building.	Ongoing
Recycling Bring Sites (additional) Resurfacing of the site. Approval date: 25/02/2008	City Development	£ 3,914.00	£ 3,914.00	Improved recycling facilities in Rothwell. Encourage residents to recycle, reuse and reduce waste.	Complete
Manor Road Shops Improvement works to area on Manor Road, Wood Lane Estate. Approval date: 25/02/2008	Groundwork	£ 19,453.75	£ 19,453.75	Improve retail area on Manor Road in Wood Lane, Rothwell.	Complete
Rothwell Competitive Music Festival - Staging Purchase temporary and portable staging Approval date: 1st February 2010	Rothwell Competitive Music Festival	£ 2,100.00	£ 2,100.00	Improve experience of participants and audience members to Rothwell Competitive Music Festival and provide an income to the group by hiring staging out to users of Blackburn Hall for a	Complete
Lofthouse PB Projects decided by the community through participatory budgeting to receive funding. Approval Date: 15/3/10	Lofthouse Brass Band and Carlton Scouts.	£ 2,540.75	£ 2,540.75	More activities for children and young people and improvements to the local environment.	Complete

2014 - 2012 Capital Budget

Rothwell Projects	Delivery Organisation	Projected Capital Cost	Actual Spend	Outcomes	Status
Litterbins 2010/2011 Additional litterbins for areas identified as being problematic for litter Approval date: 21/6/2010	Environmental Services	£ 3,200.00	£ -	6 additional litter bins. A reduction in the amount of litter in the area. Improvements to the environment.£2,400 ring fenced but actual project underspent.	Ongoing
Manor Road Shops CCTV Improve the quaiity of the cameras, update the recording system and move system to LLC owned property Approval date: 06/09/10	Commercial Asset Management	£ 3,389.00	£ 3,389.00	Reduction in crime and fear of crime, improvement to the local environment. Project will also support the work of the local TARA as they identified and supported the project through its	Complete
Rothwell NPT Pro Laser Device To purchase a pro laser speeding device Approval date:	Rothwell NPT	£ 1,750.00	£ -	Reduction in speeding and road traffic collisions in Rothwell NPT area.	Ongoing
Manor Road Litterbin Purchase of a single litterbin Approval date: 4/7/11	Streetscene	£ 400.00	£ -	Reduction in the amount of litter in the area, Improvements to the appearance of the local neighbourhood.	Ongoing
John O'Gaunts Gardening Group Purchase of equipment Approval date: 4/7/11	John O'Gaunts Gardening Group	£ 1,139.93	£ 600.00	Support residents in a priority neighbourhood to manage and maintain their gardens. Providing a sense of ownership and contributing to a cleaner and more attractive environment.	Ongoing
Posts for Dog Fouling Signs Purchase 16 posts and brackets to allow A4 signs to be erected. Approval date: 4/7/11	Parks and Countryside	£ 71.20	£ 71.20	Reduction in dog fouling at parks across the outer south.	Ongoing
Woodlesford Rec Environmental Improvements To support phase 1 improvement works at park. Approval date: 4/7/11	Parks and Countryside	£ 8,000.00	£ -	Improvements to access, new seating, signage and planting aim to increase community pride and ownership of the park.	Ongoing
Springhead Park Access To support improvements to paths on Park Lane and Oulton Lane entrances. Approval date: 17/10/11	Parks and Countryside	£ 7,000.00	£ -	Improve access and the accessibility into and around the park for users, improve the appearance of the park and will privde an enhanced visitor experience.	Ongoing
Rothwell Haigh Road Cemetery To build up the wall on Styebank Lane. Approval date: 17/10/11	Parks and Countryside	£ 800.00	£ -	Significantly improve the appearance of the local environment.	Ongoing
Springhead Park Playground Funding will provide new play equipment and improvements to the access to the bowling green Approval date 5/12/11	Parks and Countryside	£ 15,900.00	£ -	Significantly improve the appearance of the local environment.	Ongoing
Rothwell Country Park Inprinciple agreed to support a green gym project	Parks and Countryside	£ 1,000.00	£ -	Significantly improve the appearance of the local environment.	Ongoing
Wood Lane Estate Youth Shelter. Approved 18/5/12	LCC Youth Service	£ 6,700.00		Provision of shelter for young people in an area that is appropriate potential reduction in anti-social behaviour	Ongoing

2014 - 2012 Capital Budget

Rothwell Projects	Delivery Organisation	Projected Capital Cost	Actual Spend	Outcomes	Status
Rothwell Total		£ 170,751.93	£ 125,462.00		

2014 - 2012 Capital Budget

2004 - 2012 Capital Budget		683,008.00	
	Projected Spend	Actual Spend	Balance
Ardley & Robin Hood	169,873.20	135,289.89	878.80
Morley North	166,612.11	70,625.95	4,139.90
Morley South	170,381.20	78,245.32	370.80
Rothwell	170,751.93	125,462.00	0.07
Projects Agreed	677,618.43	409,623.16	5,389.57