

Appendix B
Schemes in the Learning Places Programme

Table 1: Schemes completed and in defects to be removed from the programme

Scheme	Places to be created	Year places 1st available	Current ATS/DCR	Scheme Status
Asquith Primary School Phase 3, Bnew build	210	2014	£2,895,100	Complete in defects
Barwick in Elmet Primary School sufficiency scheme	n/a	n/a	£297,400	Complete in defects
East Ardsley Primary School Phase 3	105	2014	£884,200	Complete in defects
Little London Community Primary School	420	2014	£6,633,300	Complete in defects
NE SILC (West Oaks)	150	2015	£10,311,000	Complete in defects
Robin Hood Primary School	105	2014	£1,201,500	Complete in defects
South Leeds (Lane End) Primary School	420	2014	£7,205,100	Complete in defects
South SILC (Broomfield)	420	2015	£4,071,100	Complete in defects
			£33,498,700	

Table 2: Schemes with ATS and in construction currently in the programme

Scheme	Places to be created	Year places 1st available	Current ATS/DCR	Scheme Status
Calverley C of E Primary School	105	2015	£2,555,000	On site
Farsley Springbank Junior School	180	2015	£4,462,800	On site
Farsley Westroyd IS convert Primary School	30	2015	£2,092,824	On site
Guiseley IS convert to Primary School	150	2015	£5,039,061	On site
Horsforth Broadgate Primary School	210	2015	£2,786,400	On site
Moor Allerton Primary School DAHIT provision	0	2015	£363,800	On site
Pudsey Primrose Hill Primary School	105	2014	£2,719,430	On site
Pudsey St Joseph's Primary School	105	2015	£1,500,000	On site
St Oswalds JS convert to Primary School	60	2015	£1,900,000	On site
			£23,419,315	

Table 3: Schemes in development to complete 2016 currently in the programme

Scheme	Places to be created	Year places 1st available	Scheme estimate	Scheme Status
Castleton Primary School	210	2016	£5,000,000	Developed Design
Gledhow Primary School	210	2016	£5,300,000	Developed Design
Hollybush Primary School	210	2016	£4,000,000	Developed Design
			£14,300,000	

Table 4: Schemes in development to complete 2017 to be added to the programme

Scheme	Places to be created	Year places 1st available	Scheme estimate	Scheme Status
Roundhay	325	2017	£11,200,000	Feasibility

Total Revised Programme Budget

£48,919,315