Leisure Scrutiny Board

Cultural Infrastucture Progress Spreadsheet

Scheme no.	Swimming and Diving Centre 02794/000/000	City Museum	Discovery Centre	Carriagewor ks	Art Gallery Phase 1
Opening date					
Aspirational date at start of the project Proposed opening date when Tender let Working Opening date Actual Opening date	Apr-06 Feb 2007 Summer 2007 29th Oct 2007	2008 Autumn 2008		·	Early Summer
Start on site	Apr-05	Sep-05			July - Dec
Approved Expenditure First Executive Board date Amount approved LCC HLF YF ACE Private		19,477,500 1,598,300	[6313000}	26th Sept 2001 2,720,000	Capital Prog 06 1,600,000 200,000 1,300,000
Other sport England	4761000	514,500			100,000

Dry and wet rot in roof and floor timbers, instability of structural walls, unsound brickwork to

Piling and support statutory proposed services, new roof, additional English

steelwork, gas Heritage membrane, related fireboarding, changes,

contaminated unstable land removal subfloor

Unforseen costs

Date approved

Additional injection

description

665,000 1,980,500 13-Dec-06 24-Jan-07 nil Security hit by lighting in August storms.

1,498,000 21-Jul-04

Scheme

Scheme costs costs were were the the subject

subject of a of a

confidential report to Exec Board on Exec Board on 13/06/07 for which conditions still apply.

Final Costs

	10 lane 50m pool inc 10m diving, dryland gym, seating for 800, dance studio, changing rooms, café	Create a Museum of and for Leeds in the old Leeds Institute building on	Create an interactive store for Leeds Museums resources when not on display - includes	Create a theatre and second performance space for community arts and to	New Front doors, refloor entrance, restore tiled hall, strip Art Lirbary turn into Gallery, strip out café create Family
Brief summary of project	and meeting rooms	Millennium Square	learning spaces	support Arts Guild	learning space