

Ref	Type	CC/NHO/PS	Category	Tender amendments/Clarifications	Raised by	Comments	Revised Drawing / Document ref	Cost Saving (£)	Cost Addition (£)	Status	
14	Tender amendment	School	M&E	The spec refers to Cat 6 and Cat 6A cables. Need to be consistent throughout document. Please include for Cat 6 (as advised by RL)	T&T - RL	Comment from RL - Please include for Cat 6. Picked up in revised electrical documents to be issued as part of tender amendment. (see item 29-31 on tracker) below	14-1-1060-NPS-DR-E-06 POWER & DATA SCH REV A	£ -	£ -	TA	Change picked up at original tender
15	Tender amendment	School	M&E	The commando sockets to comms cabinets need to be fed from a separate phase on the distribution board.	LCC - MM	Picked up in revised electrical documents to be issued as part of tender amendment. (see item 29-31 on tracker) below	Little London Stage E Electrical Performance Brief New School Rev01	£ -	£ -	TA	Change picked up at original tender
16	Tender amendment	School	M&E	Wifi is not required in circulation areas. Ensure drawings reflect this. Do not include for wifi in circulation areas (apart from circulation lobby - please see separate item further below).	T&T - RL	Picked up in revised electrical documents to be issued as part of tender amendment. (see item 29-31 on tracker) below	14-1-1060-NPS-DR-E-06 POWER & DATA SCH REV A Room Data Sheets Primary School M&E STAGE E Rev 1 16_06.14	£ -	£ -	TA	Change picked up at original tender
18	Tender amendment	School	M&E	AV cabinet for the hall will be stored in the studio store room & mounted at high level. Please add a dual data socket for this. (Not to be mounted at high level)	T&T - RL	Picked up in revised electrical documents to be issued as part of tender amendment. (see item 29-31 on tracker) below	14-1-1060-NPS-DR-E-06 POWER & DATA SCH REV A Room Data Sheets Primary School M&E STAGE E Rev 1 16_06.14	£ -	£ -	TA	Change picked up at original tender
33	Tender Amendment	School	Architectural	Fire signage spec	NPS - NTE		14-1-1060 LITTLE LONDON PRIMARY SCHOOL N15		£ 800.00	TA	Introduction of stainless steel backing plates. These could easily be standard signage without stainless steel.
36	Tender Amendment	School	Architectural	Cladding clause 120A amended, clause 271A added.	NPS - NTE		14-1-1060 LITTLE LONDON PRIMARY SCHOOL H31 Rev1	£ -	£ -	TA	No change - just clarification of system
37	Tender Amendment	Both	Structural	Revised civil structural NBS spec issued post tender (amendments not listed out/detailed. NPS stated spec consistent with drawings)	NPS - NTE		140627 cel Primary School and Community Centre Civil Structural NBS Specs	£ -	£ -	TA	As Wates are advised that there is no change in the specification, just in the format of it, there will be no financial effect. Should a change later be found, his will be treated as a compensation event.
38	Tender Amendment	Both	CDMC	PCIP Little London Comm Hub	NPS - NTE		PCIP Little London Comm Hub	£ -	£ -	TA	Standard requirements that were included within original tender
40	Tender Amendment	School	Landscaping	Planting added to additional parking. Removed trees shown	NPS - NTE	Works to be excluded as part of VE exercise (see item 81 on tool)	14-1-1060-NPS-DR-L-012RevP4.2 Works to be excluded as part of VE exercise (see item 81 on tool)	£ -	£ -	TA	Addition of tree removal and new planting has not been priced as confirmed as no longer required.
41	Tender Amendment	School	Landscaping	Planting added to additional parking. Removed trees shown	NPS - NTE	Works to be excluded as part of VE exercise (see item 81 on tool)	14-1-1060-NPS-DR-L-013RevP4.2 Works to be excluded as part of VE exercise (see item 81 on tool)	£ -	£ -	TA	This drawing does not show the rear carpark and therefore no changes are apparent
41a	Tender Amendment	School	Landscaping	Planting added to additional parking. Removed trees shown	NPS - NTE	Works to be excluded as part of VE exercise (see item 81 on tool)	L-017 - external works planting plan sheet 2 (to the additional parking) Works to be excluded as part of VE exercise (see item 81 on tool)	£ -	£ -	TA	Addition of tree removal and new planting has not been priced as confirmed as no longer required.
45	Tender Amendment	School	FF&E	Shelving clause 160A, B and C added.	NPS - NTE		14-1-1060 LITTLE LONDON PRIMARY SCHOOL N10 Rev2 Rev 3		£ 6,000.00	TA	There are multiple significant changes within the FF&E which require a full review. It is currently not possible to provide costs for these changes and would suggest post contract design reviews are carried out. It may be prudent for a contingency to be allowed for FF&E changes.
46	Tender Amendment	School	FF&E	Stainless steel clause 140B, C & D removed Rev1 Clause 500 added, clause 458, 472 & 474 removed.	NPS - NTE		14-1-1060 LITTLE LONDON PRIMARY SCHOOL N13 Rev2 Rev 3		£ 3,500.00	TA	There are multiple significant changes within the FF&E which require a full review. It is currently not possible to provide costs for these changes and would suggest post contract design reviews are carried out. It may be prudent for a contingency to be allowed for FF&E changes.
48	Tender Amendment	School	FF&E	Improved Interior Design package including: 1. 700 RevB Rev D: - Hall furniture revised. Layout in chair store added. Other furniture updated to correspond with building changes. - Noticeboard and whiteboard sizes added; - Minor amendment to type of projector screen/interactive whiteboard. - More printer /copies shown. - design clouds added; 2. 630 RevA - Fire shutter added 3. FF&E schedule A: Schedule generally updated to match FF&E drawing 14-1-1060 NPS-DR I-700. Items moved into correct group following meeting with Client. 4. RDS V3 - General changes between groups following meeting with Client. 5. New NBS M40 M50 Rev1 Clause 130A & 150D omitted. Revised-M60 N10 Rev3 - Clause 110 & 350B added. Clause 300A removed. New N11 N13 Rev3 - Clause 429 added, clause 335A amended.	NPS - NTE	circulated 10/7/14 & 22/7/14	Improved Interior Design package including: 1. 700 RevB Rev D: - Hall furniture revised. Layout in chair store added. Other furniture updated to correspond with building changes. - Noticeboard and whiteboard sizes added; - Minor amendment to type of projector screen/interactive whiteboard. - More printer /copies shown. - design clouds added; 2. 630 RevA - Fire shutter added 3. FF&E schedule A: Schedule generally updated to match FF&E drawing 14-1-1060 NPS-DR I-700. Items moved into correct group following meeting with Client. 4. RDS V3 - General changes between groups following meeting with Client. 5. New NBS M40 M50 Rev1 Clause 130A & 150D omitted. Revised-M60 N10 Rev3 - Clause 110 & 350B added. Clause 300A removed. New N11 N13 Rev3 - Clause 429 added, clause 335A amended.			TA	There are multiple significant changes within the FF&E which require a full review. It is currently not possible to provide costs for these changes and would suggest post contract design reviews are carried out. It may be prudent for a contingency to be allowed for FF&E changes.
63	VE list	Both	M&E	Rationalisation of distribution boards & omission of metering		MM comment - 90% school / 10% CC/NHO split	Wates' spec proposal required	£ 5,370.00		TA	As AF Connell VE options email dated 20th August 2014. Review confirms that no savings can be achieved against metering
64	VE list	Both	M&E	Basket tray, PVC conduit final droppers and 6242B cable in Lieu of trunking, galv conduits & 6491B.		MM comment - 90% school / 10% CC/NHO split	Wates' spec proposal required	£ 5,200.00		TA	As AF Connell VE options email dated 20th August 2014.
65	VE list	Both	M&E	Omission of screening to dado trunking		MM comment - 95% school / 5% CC/NHO split	Wates' spec proposal required	£ 1,500.00		TA	As AF Connell VE options email dated 20th August 2014.
66	VE list	Both	M&E	An alternative manufacturer for luminaires		MM comment - 95% school / 5% CC/NHO split	Wates' spec proposal required	£ 10,384.00		TA	As AF Connell VE options email dated 20th August 2014.
67	VE list	Both	M&E	Omission of fixed induction loops, one portable unit provided for primary school & one for community centre.		MM comment - 75% school / 25% CC/NHO split	Wates' spec proposal required	£ 15,500.00		TA	As AF Connell VE options email dated 20th August 2014.
67	VE list	School	M&E	Omission of P/A to school building			Wates' spec proposal required	£ 4,566.00		TA	As AF Connell VE options email dated 20th August 2014.
	VE list	School	M&E	An alternative low energy hand dryer to the specified model.		14/08/2014 Mtng agreed to take the saving on this.	Wates' spec proposal required.	£ 4,500.00		TA	Provisional cost - This is a potential saving following further design & identification of scope.
70	VE list	Both	M&E	Reduce scope of CCTV			Wates' spec proposal required.	£ 3,000.00		TA	Provisional cost - This is a potential saving following further design & identification of scope.

[illegible]